

पश्चिम रेलवे
Western Railway

32456

क्लास Class

WAGH

सिद्ध्यूल में लेने का दिनांक Date taken under Sch.

TC 2/8/25

[3फेज विद्युत लोकोमोटिव आई ए/आई बी/आई सी अनुसूची [आवक/जावक निरीक्षण]
IA/IB/IC Schedule of 3Phase Electric Locomotive [Incoming/Out Going Inspection]

	आगमनाIncoming / शिफ्टूलSchedule		अंतिमनिरीक्षण Final Inspection	
	अपर डेक Upper Deck	अंडर ट्रक Under Truck	अपर डेक Upper Deck	अंडर ट्रक Under Truck
Date/ Shift	21/8/25 01R	21/8/25 01R	31/8/25	31/8/25
Name of Technician	PAPPY GURJAR	CHRMESH RAWAL	Mukesh A.	Rahman
Designation/ Token No.	ELC-2	MCP	MIF	Technician
Signature	[Signature]	[Signature]	[Signature]	[Signature]


Customer Feed Back/Bookings (Record feedback given by Loco pilot)				
Sr. No.	Customer Feed Back/Bookings	Action Taken	Name of TCN / Attended By	Remarks, if any & Sign. of JE/SSE
①	Q6-2 UBA meter 20V जगाता बता रहा है।	Meter changed.	Murgha + Dafa	मेरे
②	Q6-2 U मीटर बीच में अटक जाता है।	Meter changed.	Murgha + Dafa	मेरे
③	Q6-2 ALP साईड व्यूव साईट कार्यरत नहीं है।	Not available in stock	—	मेरे
④	Q6-1 से मशीन रुकती 1 और 4 नम्बर व्यूव साईट कार्यरत नहीं है।	Not available in stock	Pratik Meena	
⑤	कमी टी.एम. मोटर में टैम्परेचर सेंसर लगाई जा रहा है।	सही जगह लगाया जाई है।	Kalyan + Saket Thakur	मेरे
⑥	कोनो केब में BLDJ का मोडिफिकेशन नहीं किया है।	Cab 1 modified ready Cab 2 Area BLDJ under	Pratik Meena Murgha + Dafa	मेरे
⑦	TC-5 स्टेडर टैम्परेचर सेंसर का सेलजुली-2 आता है। और मोडिफिकेशन हो जाता है।	Temp sensor changed		मेरे
⑧	Q6-2 ए.सी. Cooling proper नहीं कर रहा है।		Boh Lab compressor defective	
⑨	Q6-1 ए.सी. कार्यरत नहीं है।	Trans for defective same	was Required	मेरे
⑩	RTIS Touch NOT WKG.	Replace		
⑪	Cab. 1 BLCF SIW defective changed			मेरे
⑫	Cab. 2 BLDJ SIW defective - Attend.			मेरे

वृ. इंजी. सी. से. इंजी. का हस्ताक्षर


Signature of JE/SSE

INSPECTION WING ELECTRICAL: CHECK AND RECORD FOLLOWINGS

क्र.सं SN	कार्यवाही कार्य /विवरण का निरीक्षण / (शिड्यूल) Detail of Work/ Inspection (Schedule)			कार्यवाही की गयी Action Taken		हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	आगमन INCOMING (WHEN LOCO IS ENERGISED)					
	जॉब की सूची CHECK LIST					
	विवरण Description	मानक मान Standard Value	वास्तविक मान Actual Value	Cab-1	Cab-2	हस्ताक्षर/ टिप्पणी Sign/ Remarks
1	Battery Voltage	100-110 V	100	100	99	↓ <


 02-08-25
 ज. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE

क्र.सं SN	कार्यवाही कार्य /विवरण का निरीक्षण / (शिड्यूल) Detail of Work/ Inspection (Schedule)				मानक मान Standard Value	वास्तविक मान Actual Value			हस्ताक्षर/ टिप्पणी Sign/Remark
						Cab-1	Cab-2		
23	Checking Brake Power (Loco should not move on 150 KN of TE)				150 KN				
24	Check millivolt drop MV-218 Contactor (SMI no. 275)				< 50mV	3.7 mv			
25	Check millivolt drop MV-126 Contactor (SMI no. 275)				< 50mV	9.1 mv			
26	Status of sub system from SS-01 to SS-19 (It should be 00)				All are 00	ALL Healthy			
27	Check all foot switches operation. Connection and connection terminal not to touching with cover.				Checked	checked ok			
28	Check oil level of SR should be in.			SR-1	Between Min & Max	Between mins max			
	Check oil level of SR should be in.			SR-2	Between Min & Max	Between min + max			
29	Check Earth return current (P5/P7)								
	Axle no. 1	Axle no. 6	Axle no. 7	Axle no. 12					
	0.2	1.6	1.9	0.5					
	Function test : 2.0 0.6 1.3								
30	Test function Earth Fault								
	Control ckt Positive		Positive PCLH + Earth (89.7)						
	Negative		Negative PCLH + Earth		OK	OK			
	Harmonic Filter		Earth Link (89.6)		OK	OK			
	Aux. Ckt.		Earth + 1117 IN HB2 (89.2)		OK	OK			
	415/110		HB1 Earth + 1218 (89.5)		OK	OK			
31	Performance of BURs when one BUR is isolated				BUR-1	BUR-2	BUR-3		
	When any one BUR goes out then rest of the two BUR's should take the load of all the auxiliaries at ventilation level 3 of the loco. OK/Not OK				Checked OK	checked OK	checked OK		
32	Temp. Value of TM as seen in Driver Display.								
	TM1	TM2	TM3	TM4	TM5	TM6			
	36	36	36	35	35	35			
33	Take the traction both in forward & reverse direction and ensure 596 nodes appear on screen.			मानक मान	Cab-1	Cab-2			
				Yes / No	Yes	Yes			
34	Instruction stickers in cab provided			Yes / No	Yes	Yes			
B	GAUGES AND PRESSURE SWITCHES								
a)	Ensure proper position of gauges and no difference in both cab's gauge, Check all gauge light working.								
b)	Check and ensure zero error and no leakage in connection.								
c)	Check operation of corridor tube light and its switch.								
d)	Check fitment and operation of spot light bulb and holder in both Cab								
e)	Check all earthing points located on equipment.								


 02-08-25
 जू. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE

क्र.सं.	कार्यवाही कार्यविवरण का निरीक्षण // (शिड्यूल) Detail of Work/ Inspection) Schedule)	मानक मान Standard Value	वास्तविक मान Actual Value	हस्ताक्षर/ टिप्पणी Sign/Rem																																																																																					
C	Rotating Machines (MRB-1&2, SCMRB 1&2, SCTM 1&2, OCB 1&2, TMB 1&2, CP-1 &2, CPA), SR & TFP Pump While Loco is energised, check the following:																																																																																								
a)	Check abnormal sound, temperature & sparking, Oil leakages and proper functioning of all auxiliary motors/Pumps.																																																																																								
b)	Ensure that the electrical machines and its cables are adequately protected & covered thus preventing ingress of oil																																																																																								
c)	Check direction if any motor changed.																																																																																								
d)	Measure the current of all four oil pumps. (IC Sch.) Measure the current of all auxiliary motors																																																																																								
	<table border="1"> <thead> <tr> <th rowspan="2">MCB</th> <th colspan="2">HB#1</th> <th colspan="2">HB#2</th> <th rowspan="2">HB#1</th> <th rowspan="2">Stable</th> <th rowspan="2"></th> <th rowspan="2"></th> </tr> <tr> <th>Starting</th> <th>Stable</th> <th>Starting</th> <th>Stable</th> </tr> </thead> <tbody> <tr> <td>62.1</td> <td>18.5</td> <td>10.2</td> <td>25.2</td> <td>9.8</td> <td>18.0</td> <td>10.0</td> <td>25.4</td> <td>9.6</td> </tr> <tr> <td>63.1</td> <td>10.5</td> <td>4.2</td> <td>10</td> <td>3.8</td> <td>10.0</td> <td>4.2</td> <td>10.0</td> <td>3.7</td> </tr> <tr> <td>47.1</td> <td>11.5</td> <td>29.5</td> <td>97.5</td> <td>30.9</td> <td>11.5</td> <td>29.5</td> <td>99.2</td> <td>31.0</td> </tr> <tr> <td>53.1</td> <td>22.5</td> <td>29.4</td> <td>209</td> <td>27.5</td> <td>22.0</td> <td>29.0</td> <td>209</td> <td>28.4</td> </tr> <tr> <td>55.1</td> <td>18.5</td> <td>3.2</td> <td>16.5</td> <td>2.8</td> <td>18.0</td> <td>3.2</td> <td>16.9</td> <td>2.9</td> </tr> <tr> <td>59.1</td> <td>24.7</td> <td>47.3</td> <td>214</td> <td>46</td> <td>24.5</td> <td>47.0</td> <td>215</td> <td>45</td> </tr> <tr> <td>54.1</td> <td>23.5</td> <td>4.9</td> <td>14.5</td> <td>4.6</td> <td>23.0</td> <td>4.5</td> <td>14.5</td> <td>4.9</td> </tr> <tr> <td>56.1</td> <td>3.5</td> <td>2.8</td> <td>4.5</td> <td>1.8</td> <td>3.5</td> <td>2.6</td> <td>4.8</td> <td>1.8</td> </tr> </tbody> </table>	MCB	HB#1		HB#2		HB#1	Stable			Starting	Stable	Starting	Stable	62.1	18.5	10.2	25.2	9.8	18.0	10.0	25.4	9.6	63.1	10.5	4.2	10	3.8	10.0	4.2	10.0	3.7	47.1	11.5	29.5	97.5	30.9	11.5	29.5	99.2	31.0	53.1	22.5	29.4	209	27.5	22.0	29.0	209	28.4	55.1	18.5	3.2	16.5	2.8	18.0	3.2	16.9	2.9	59.1	24.7	47.3	214	46	24.5	47.0	215	45	54.1	23.5	4.9	14.5	4.6	23.0	4.5	14.5	4.9	56.1	3.5	2.8	4.5	1.8	3.5	2.6	4.8	1.8			
MCB	HB#1		HB#2		HB#1	Stable																																																																																			
	Starting	Stable	Starting	Stable																																																																																					
62.1	18.5	10.2	25.2	9.8	18.0	10.0	25.4	9.6																																																																																	
63.1	10.5	4.2	10	3.8	10.0	4.2	10.0	3.7																																																																																	
47.1	11.5	29.5	97.5	30.9	11.5	29.5	99.2	31.0																																																																																	
53.1	22.5	29.4	209	27.5	22.0	29.0	209	28.4																																																																																	
55.1	18.5	3.2	16.5	2.8	18.0	3.2	16.9	2.9																																																																																	
59.1	24.7	47.3	214	46	24.5	47.0	215	45																																																																																	
54.1	23.5	4.9	14.5	4.6	23.0	4.5	14.5	4.9																																																																																	
56.1	3.5	2.8	4.5	1.8	3.5	2.6	4.8	1.8																																																																																	
D	While Loco is energised, Check and attend for proper working of Working of all the rotating switches in SB-1 panel to be checked (should be in normal position)																																																																																								
	<table border="1"> <thead> <tr> <th>Switch no.</th> <th>Position</th> <th>Switch no.</th> <th>Position</th> </tr> </thead> <tbody> <tr> <td>154</td> <td>Normal</td> <td>160</td> <td>'1'</td> </tr> <tr> <td>152</td> <td>'0'</td> <td>237.1</td> <td>'1'</td> </tr> </tbody> </table>	Switch no.	Position	Switch no.	Position	154	Normal	160	'1'	152	'0'	237.1	'1'																																																																												
Switch no.	Position	Switch no.	Position																																																																																						
154	Normal	160	'1'																																																																																						
152	'0'	237.1	'1'																																																																																						
E	Air delivery measurement in 3-phase locomotive to ascertain proper cooling and pressurization of Machine Room. (As per RDSO/2009/EL/SMI/0255 Rev.'0', dtd.08.05.2009)																																																																																								
	During IRC work																																																																																								
	<table border="1"> <thead> <tr> <th>SCTMB & OCB#1,2 (Min:13m/s)</th> <th>MRB#1&2 (Min:03m/s)</th> <th>SCMRB#1&2 (Min:12m/s)</th> <th>OCB#1 (Min: 08 m/s)</th> <th>OCB#2 (Min: 08 m/s)</th> <th>TMB#1&2 (Min:12m/s)</th> <th>हस्ताक्षर</th> </tr> </thead> <tbody> <tr> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>2</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	SCTMB & OCB#1,2 (Min:13m/s)	MRB#1&2 (Min:03m/s)	SCMRB#1&2 (Min:12m/s)	OCB#1 (Min: 08 m/s)	OCB#2 (Min: 08 m/s)	TMB#1&2 (Min:12m/s)	हस्ताक्षर	1							2																																																																									
SCTMB & OCB#1,2 (Min:13m/s)	MRB#1&2 (Min:03m/s)	SCMRB#1&2 (Min:12m/s)	OCB#1 (Min: 08 m/s)	OCB#2 (Min: 08 m/s)	TMB#1&2 (Min:12m/s)	हस्ताक्षर																																																																																			
1																																																																																									
2																																																																																									
	During FRC work																																																																																								
	<table border="1"> <thead> <tr> <th>SCTMB & OCB#1,2 (Min:13m/s)</th> <th>MRB#1&2 (Min:03m/s)</th> <th>SCMRB#1&2 (Min:12m/s)</th> <th>OCB#1 (Min: 08 m/s)</th> <th>OCB#2 (Min: 08 m/s)</th> <th>TMB#1&2 (Min:12m/s)</th> <th>हस्ताक्षर</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>20</td> <td>10.8</td> <td>16.5</td> <td>10.5 12.8 11</td> <td>10.8 11.5 10.2</td> <td>18.2</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>11.6 13 10.9</td> <td>9.8 11.3 11.8</td> <td>18.6</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>10.6 11.7 11.9</td> <td>9.5 10.9 9.6</td> <td>18.4</td> </tr> <tr> <td>2</td> <td>22.2</td> <td>8.5</td> <td>12.5</td> <td></td> <td></td> <td>16.1</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>15.2</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>25.2</td> </tr> </tbody> </table>	SCTMB & OCB#1,2 (Min:13m/s)	MRB#1&2 (Min:03m/s)	SCMRB#1&2 (Min:12m/s)	OCB#1 (Min: 08 m/s)	OCB#2 (Min: 08 m/s)	TMB#1&2 (Min:12m/s)	हस्ताक्षर	1	20	10.8	16.5	10.5 12.8 11	10.8 11.5 10.2	18.2					11.6 13 10.9	9.8 11.3 11.8	18.6					10.6 11.7 11.9	9.5 10.9 9.6	18.4	2	22.2	8.5	12.5			16.1							15.2							25.2																																							
SCTMB & OCB#1,2 (Min:13m/s)	MRB#1&2 (Min:03m/s)	SCMRB#1&2 (Min:12m/s)	OCB#1 (Min: 08 m/s)	OCB#2 (Min: 08 m/s)	TMB#1&2 (Min:12m/s)	हस्ताक्षर																																																																																			
1	20	10.8	16.5	10.5 12.8 11	10.8 11.5 10.2	18.2																																																																																			
				11.6 13 10.9	9.8 11.3 11.8	18.6																																																																																			
				10.6 11.7 11.9	9.5 10.9 9.6	18.4																																																																																			
2	22.2	8.5	12.5			16.1																																																																																			
						15.2																																																																																			
						25.2																																																																																			
	Check Earthing shunt of Bogie to Body																																																																																								
	Axle box 1-3	OK	Axle box 2-4	OK																																																																																					
	Axle box 5-7	OK	Axle box 6-8	OK																																																																																					
	Check Earthing shunt of Axle to Bogie																																																																																								
	Axle box 2	OK	Axle box 3	OK																																																																																					
	Axle box 6	OK	Axle box 7	OK																																																																																					
F	CVVRS: Check proper function and setting of all cameras. Ensure date and time also.																																																																																								

ज. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE

क्र.सं.	कार्यवाही कार्यविवरण का निरीक्षण // (शिड्यूल) Detail of Work/ Inspection) Schedule(	मानक मान Standard Value	वास्तविक मान Actual Value	हस्ताक्षर/ टिप्पणी Sign/Rem						
G	ENERGY CUM SPEED MONITORING SYSTEM (ESMON)									
a)	Visually check the ESMON for any abnormality and send the memory card to section for data retrieving.									
b)	Energy Consumed		15833827.8							
c)	Energy Regenerated		2071652.6							
d)	Total KM		616936 (205) 186179 km							
e)	Working of Speedometer		Wkg.							
H	Simulation mode:									
a)	Vigilance working from both cabs		OK							
b)	160 kept on 0 ensure speed showing 14 kmph		OK							
c)	Check both SR Contactor air leakage 12.4/1 & 12.4/2		No Leakage							
d)	FB Cubical contactor air leakage (8.1 & 8.2)		No Air leakage							
I	Check operation of Vigilance Control Device (VCD)									
	VCD becomes active when any one or more operation listed below is not performed for continuous 60 seconds (1 minute)									
	i) Change of TE	ii) Application of PVCD								
	iii) Sander operation	iv) Application of brake A-9								
	v) Application of brake SA-9									
	Check following LED Indication/Status of following items after elapse of 60 sec									
		Status of Indication								
	SN	Indication	From 60 to 68±2 sec		From 68±2 to 76 sec		After 76 sec		After 76 + 34 sec	
			Std	Observed	Std	Observed	Std	Observed	Std	Observed
	1	LED Indication	ON		ON		ON		OFF	
	2	Buzzer sound	OFF		ON		OFF		OFF	
	3	VCD Pneumatic Valve	OFF		OFF		ON		ON	
	4	Penalty brake	OFF		OFF		ON		ON	
	5	Re-setting of VCD by any one or more of the above operations	YES		YES		NO		Only by re-set switch	
J	ERROR LOG									
	Fault code	Error log					Action Taken			

अन्य किसी भी जानकारी Any Other Information:

[Signature]
02-08-25
Signature and Name of JE/SSE
Incoming Inspection with date & shift

[Signature]
14/08/25 R 1624
Signature and Name of JE/SSE for
Final Inspection with date & shift

SCHEDULE PROGRESS CHART

SN	Date	Shift	QC	Work Details	Name of JE/SSE	Sign of JE/SSE	Remarks
1	02-08-25	00/08	EL	IRC Done	Kantikr.	Handwritten	Peppu G. Thakur
2	2/8/25	8/10	EL	Area Machine up & going	Adesh	Handwritten	Adesh & Kaland
3	—	—	—	Boys Lab etc done	—	—	Ram A + M.S
4	03/08/25	8/11	EL	Cab 1 & 2 done	Kantikr.	Handwritten	Wg / Ram
5	4/8/25	8/12	EL	Cab & A/C sch. to attend	Adesh	Handwritten	Ravi & P.R.M
6	4/8/25	—	—	Boys Lab & Area 123 etc done	By firm	Handwritten	Rep by firm Rep
7	05-08-25	16/24	EL	ERC sch	Kantikr. K.R.G.	Handwritten	K.Ramp & Thakur
8	3-8/25	11/24	EL	Area Machine up & going	R.V. Y.	Handwritten	S.T. & M. Ram & K. Ram
9	3-8-25	11/24	EL	Cab & 2 sm done	R.V. Y.	Handwritten	M.B. & Deepak
10	14-8-25	01/25	EL	Cab & 2 free	Adesh	Handwritten	R.A. & Kaland
11	14-8-25	16/24	EL	Cab & 2 free	Kantikr.	Handwritten	Ravi & P.R.M
12				Machine Room clean done			
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							

सी.से. इंजी इं चार्ज का हस्ताक्षर Signature of SSE In-charge

Handwritten signature



पश्चिम रेलवे
Western Railway

**SABARMATI DIESELS, LOCO CARE CENTRE, SABARMATI
ELECTRICAL**

[3 फेज विद्युत लोकोमोटिव आई ए/आई बी/आई सी अनुसूची [निरीक्षण]
IA/IB/IC Schedule of 3Phase Electric Locomotive [Inspection]

लोको संख्या Loco No 32456 क्लास Class DE शिफ्ट में लेने का दिनांक Date taken under Sch IC

क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिफ्ट) Detail of Work/ Inspection (Schedule)	कार्रवाई की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	ड्राइविंग डेस्क (Driving Desk)			
1	Clean the surfaces of the driver's desk with a soap solution and cloth, taking care not to allow water to enter electrical cubicles.			
2	Clean the dust filter on the buzzer using a soft brush without using the pressure / compressed air.			
3	Ensure that transparent rubber caps provided over the pushbuttons of driver desk.			
4	Clean the battery, OHE and TE/BE meters in both cabs and check for zero error			
5	Check tightness/operation/cable rubbing of connector, earthing of angle transmitter, all rubber gasket and all equipment located on BL and its box frame inside the panel. Clean contacts, check cap and its fitment tightness.			
6	Check tightness of sub D located on BL.			
7	Check ZPT switch located on pneumatic panel.			
8	Check all earthing points located on equipment.			
	LIGHTING AND AIRFLOW			
C	हेड लाइट, कैब व कोरिडोर लाइट, फ्लैशर लाइट, मार्कर लाइट HEAD LIGHT, CAB & CORIDOR LIGHT, FLASHER LIGHT, MARKER LIGHT			
1	Check lighting units for physical damage, tightness of fixing connections, particularly look for signs of overheating or burning. Replace bulbs/tubes, which have failed.			
2	Clean all internal light unit diffusers, bulbs or tubes and reflectors.			
3	Clean the glasses of the headlight lamp and marker light.			
4	Ensure that there is no entry of water through head light lamps.			
5	Check for crack or breakage of the aluminum casing of headlight beams.			
6	Check the proper operation of flasher light, marker light (red & white), headlight, cab lights, disc light, m/c. room light.			
7	Check headlight holder and clean glass & reflector. check tightness of headlight convertor, Ensure sealing			
8	Clean marker light glass and check tightness of connection. Check looseness, flashing in flasher unit.			

Remarks if any:

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	Master Controller (IC Sch.)			
1	Calibrate the angle transmitter			
2	Grease Camshafts, seats under control handles and other moving parts if stiff to operate or dry of lubricant.			
3	Check that the contacts are operating correctly by the camshaft and adjust if necessary.			
4	Check that the rollers are free to rotate and all wiring is sound and secure. Operate handles and ensure interlock functions correctly.			
5	Ensure that caps have been provided to cover the auxiliary contacts.			
6	Check the absolute value of transmitter.			
7	Check the tightness of the fasteners & cable connection.			
8	Ensure that schematic numbers of various equipments are intact. To be provided in case of deficiency.			
B	SB1 & 2, HB1 & 2 AND FB PANEL / CUBICLE			
1	Check the mounting block of 8.1 and 8.2 contactors by opening side windows and check the main contactor, pre charging contactor foundation bolt tips for looseness and overheating by removing arc-chutes from front side.			
2	Check the condition of capacitors for leakage and check earth fault relay, resistance and discharging resistance for overheating. Check the tightness of all fastener lug, LEM sensor and CTs.	checked at cabot		
3	Ensure that the various foundations bolts, body support bolts and supports plates of FB cubicle are intact and tight. Check tightness of cubical doors safety locks.			
4	Ensure tightness of various electrical connections, CBS in SB, HB & FB cubicles.	checked on		
5	Check back side of HB cubicle all SB connections for tightness/overheating/cable rubbing.	checked		
6	IC Sch.: a) Clean the various equipments fitted inside the SB, HB & FB cubicle.	checked		
	b) Visual examination of various EPCs & EMCs fitted inside FB cubicle and ensure that there is no crackness of cover cylinder, leakage and they are functioning properly.			
	c) Check the tightness of various PCB cards in central electronics.	checked		
	d) Check the RC input filter circuit for any abnormality and measure the resistance value.			
	e) Take out the arc-chutes of pre-charging contactors for looseness of strips and ensure tightness of its armature locking nut by hand.			
	f) Check the FB cable junction for tightness, cable rubbing and overheating.			

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
C	HB CUBICLE :			
1	Check all equipments' fitment, tightness, intactness of base foundation bolts & body support.			
2	Ensure earthing point/shunts of all panels/cubicles.			
3	Check all MCB cable connections & Siemen connector tightness and no overheating.			
4	Check tightness of 80 A & 150 A contactors connection and condition of tips.			
5	Check 1000 V/415 V/110 V transformer connections for overheating and tightness of foundation bolts and checking of fuses for healthy connection.			
6	Check tightness and condition of capacitor, LEM sensor below HB panel, earth fault relay & resistance connection, RLC plate, temperature sensor and all diode boxes.			
7	Checking of OCB cable in HB 1 & 2 for overheating cable no. 1121, 1122, 1123 (A & B).			
D	SB CUBICLE:			
1	Check fasten lug connected on various equipment. Fitment, tightness.			
2	Check intactness of base foundation bolts & body support. Check tightness of cubical doors safety locks.			
3	Check all EMC connector lug position/layout. It should not be touch with plunger.			
4	Visually check the connections on backside of SB 1 & 2 panel for overheating of WAGO connector etc.			
5	Check tightness of DC-DC converter 24V/48V and Siemen connector for overheating.			
6	Visually check all pressure switches, tightness of MCB, MCR relay, no voltage relay connections.			
7	Key interlocking: Check all keys are present & the complete system is operational.			
8	Ensure the healthiness; Visually check all pre/proper functioning of rotating switch 152, 154 and 237.1 on its various locations.			
9	Check visually for any abnormality in SB, HB & FB cubicle			
10	Ensure proper functioning of thermostat of central electronics. (IC Sch.)			
E	MAIN ASSEMBLY BOX-1 & BOX-2:			
1	Clean the dust of enclosure using vacuum cleaner.			
2	Check the metallic strip provided for spring action in the contact is intact. Replace the contact if required.			
3	Check the connections for 25, 50 & 70 Sq. mm cables for their tightness. (IC Sch.)			
4	Tightness of knife contact connection (female), 3-phase choke connection, Power contactor connection. (IC Sch.)			



पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
F	CENTRAL ELECTRONIC RACK			
1	Check visually and manually all cards tightness, locking, all sub-D connection tightness, all optic fibre cable tightness for proper layout. Check tightness of cubical doors safety locks.	check OK	24/04/2024	24/04/2024
2	Check the operation of all fans for free movements.			
3	Check the tightness of connections of control cards. (IC Sch.)			
G	FIRE DETECTION UNIT			
1	Calibrate the FDU and set voltage in between: Trolex make: 0 to ± 100 Mv Siemens/Cerberus make: 0 to ± 50 mV			
2	Check and clean FDU pipe line by vacuum cleaner. (IC Sch.)			
3	Ensure the intactness / firmness of cable connection of Sicemcouplers of differential amplifiers provided below SR oil pump. (IC Sch.)			

Remarks if any:

for R. V. Yadav
पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

AUXILIARY MACHINES SCHEDULE				
क्र.सं. SN	कार्यवाही कार्य/निरीक्षण का विवरण / (शिफ्ट) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ दिप्पणी Sign/ Remarks
A	Oil circulating pumps (SR & TFP) 1) Visually examine all SR&TFP oil pumps (Four nos.) for any oil leakage / any abnormal sound and take needful action. 2) Check the mechanical support fasteners of all four oil pumps. 3) Check and secure rubbing of SR TFP Cable	ok ok ok		
B	During schedule check all Auxiliary Blower and Motors: - 1) Check tightness of foundation bolts of all auxiliary motors. 2) Visual examination RDPT of impeller of OCB. 3) Check the condition of all flexible hoses connected with various auxiliary blowers and replace, if required. 4) Check tightness of SB and cable connections at terminal box. 5) Ensure that the terminal covers of various auxiliary motors are intact and water tight. Special attention needs to be given to main compressor, OCB, TMB motor cable layout and water tightness of its entry point into the motor terminal. 6) Clean commutator of CPA motor. Check carbon brush and its holding assembly and replace worn out defective carbon brushes and associated equipments. 7) Check availability of earthing shunt. 8) Check condition of cab fan foundation, secure rubbing of wire, and check freeness of fan blade.	ok ok ok ok ok ok ok ok	Amend Chavda	Acc: Chavda
C	IC Sch. Besides of the above Sch. following attention needs to be given: - 1) Check the electrical connections of all four oil pumps. 2) Check the electrical connections of all auxiliary motors. 3) Greasing of all motors with recommended grease or RR-1 Servo Gem Grease, 6 to 7 Stroke, 15 gm.	ok ok ok		

Remarks if any:

All Auxiliary machines IR OK
* OCB # 1 to play

पर्यवेक्षक के हस्ताक्षर

ट्रेक्शन मोटर शिड्यूल TRACTION MOTOR SCHEDULE						
(A) Sch. IA/IB/IC: TM Schedule						
क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks		
1	Examine all traction motors for signs of damage, dents or other defects caused by ballast. Check air outlets are not obstructed in any way.	OK	R. N. Yashwanth	R. N. Yashwanth		
2	Check traction power cables, speed sensor and temperature sensor cables and ensure that they are not chamfered or damaged in any way.	OK				
3	Check Tightness of both end cover bolts of Traction Motor.	OK				
4	Check the intactness of the junction box cover and bolt	OK				
5	Open TM Junction box at body side and check the tightness of connections	OK				
6	Check the condition of bellows and replace if required.	OK				
(B) Sch. IC: TM Schedule & Greasing						
क्र.सं. SN	कार्यवाही कार्य / का विवरण निरीक्षण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks		
1	Check for intactness of Grease nipple on NDE & DE side. Lubricate the both end bearings using a grease gun with specified grease and send old grease sample to Lab for testing metal content.	OK	R. N. Yashwanth	R. N. Yashwanth		
2	Check the condition of bearing by seeing the grease, which comes out from grease inlet. Check the condition of grease too.	OK				
3	Send grease sample to Lab for testing metal content, whenever grease available.	OK				
4	Check under truck TM cables for any rubbing against metallic body and secure cables properly.	OK				
5	If applicable following to be check:	/				
	i) Ensure tightness of all bolts of all Hurth coupling.					
	ii) Check oil level of Hutch coupling and send sample of oil to Laboratory.					
	iii) Check all TM coupling membrane for crack and oil leakages.					
	iv) Clean sleeve and star of Hutch coupling.					
	v) Check and replace bolt if found defective treads of bolts of sleeve and star of Hutch coupling.					
	vi) Check free movement of Hutch coupling.					

R. N. Yashwanth Sureshwar
Sr. Juhl

Sr.	Details of Work / Inspection (Schedule)	Action Taken	Name of TCN	Sign / Remarks
C	HARMONIC FILTER			
1	Examine the roof-mounted resistor for any signs of damage or overheating or presence of foreign materials and clean debris away from the resistor and its insulator			/
2	Check and ensure the electrical connections and its tightness.			
3	Visually inspect the contact tips of contactors for signs of arcing damage. Repair / replace the defective parts			
4	Visually inspect the capacitor elements inside the cubicle, checking for signs of damage			
5	Check and Record Capacitor Bank Capacitance Each Capacitor (66.6 μ F $\pm$ 5%)			PA
6	(IC Sch) Blow & Clean the filter resistor and its insulators			
7	(IC Sch) Perform functional checks ensuring the main and Aux. Contacts operate correctly			
D	PROPULSION SYSTEM: TRACTION CONVERTER			
1	Check the cable connection of Sicem connectors of differential amplifier provided below SR oil pump			/
2	Check the condition of silica gel. If pink replace with dried silicagel			
	IC Sch :			
	a) Clean resonance circuit capacitor.			
	b) Cleaning by Vacuum cleaner			
	c) Clean DC link capacitors by blowing after opening side cover. Check that there is no sign of leakage from the capacitors			
3	d) Clean the isolating blade and spring contact of earthing switch. Lightly lubricate with the specified grease			
	e) Check the tightness of SR electronics PCB			
	f) Ensure sealing of incoming cable gland of control card rack to avoid dust entry			
	g) Check the ventilation fans of traction converters			
E	AUXILIARY CONVERTER 1, 2 & 3			
1	Visually check the connection of choke and transformer for overheating			/
2	Check the tightness of foundation bolts and side supports for crackness. Check tightness of cubical doors safety lock			
3	Clean all dirt and dust deposit. Cleaning is by means of blowing out bushing off with a non-metallic brush or by rubbing with a cloth			
4	Check the tightness of sicem coupler and earthing point			
5	Check all wirings are secured and insulations are not damaged, burnt or eroded. Visually inspect all components for physical damage.			By
6	Auxiliary rectifier & Inverter (CG Module & WRE module): check the security of bolted terminals and mechanical mounting of larger components.			firm
7	(IC Sch) Check the contacts of all modules and ensure proper tightness			

F	TRACTION CONVERTER (SR)			
1	Examine all electrical equipment of traction converter for signs of dirt, corrosion, damage etc. Remove all dust/dirt deposits from the connection insulators. Check the tightness of foundation supports and side supports for crackness. Check tightness of cubical doors safety locks			
2	Check the main contactor, pre-charging contactor foundation bolt and tips for looseness and overheating by removing archutes. Check and ensure tightness of pre-charging contactor armature locking nut and strips			
3	Check all connected fast on lug, bus bar connection, CTs, all LEM sensor connections, gate unit connections, pre-charging, MUB and its earth fault resistance, DC link and series resonance capacitor for leakage, tightness and overheating			
4	Check the connection of earth fault relay, DC link sensor and all the earthing point of SR1, SR2			
5	Check BDV of traction converter oil (in GTO based loco), should be 30KV			
6	Carry out DGA of traction converter oil by C&M Lab (in GTO base loco)			
7	Check the oil level indicator situated on the conservator(Expansion Tank). If the oil is below the minimum mark-top up with the specified oil. Check for any signs of leakage, Range Oil level middle strip +/- 1.5"			
8	Check for any leakage, loose, missing of screw from oil pipe joint, two flange joints, wire braided pipe, valve set vent plug, stoochi coupling, top bottom oil pipe, back body of valve set			
9	SR-1 & SR-2 terminal, if difference of inductance between any two phase is $< 0.005\text{mH}$, allow the motor for next schedule			
10	If the value is more than 0.005 mH , measure the inductance of individual TM and if difference between two phase of motor is $< 0.015\text{mH}$, allow the motor for next schedule. If $> 0.015\text{mH}$, remove the motor			
11	Check the cable connection of Sichem connectors of differential amplifier provided below SR Oil pump.			
12	Check ventilation fan of Traction converter.			

पर्यवेक्षक के हस्ताक्षर  Signature of JE/SSE