

ELECTRIC LOCOMOTIVE SHED, VALSAD.

Before energies loco following points to be checked.

M6HR

LOCO No.: 32458

SCHEDULE: TOH

DATE: 9/11/2022

Sr.No.	Description	Remarks
1	SR-1&2 oil level to be checked.	checked ok
2	X'mer oil level to be checked.	checked ok
3	All auxiliary's terminal connection to be checked.	checked ok
4	VCB Gapless cable connection & earthing shunt to be checked.	checked ok
5	VCB gapless main bushing connection & PT X'mer insulator foundation fitness & insulator cleaning to be checked.	checked ok
6	Harmonic filter foundation fitness & it's cable connection to be checked.	checked ok
7	All TM's cable connection & sensor coupler fitness to be checked.	checked ok
8	Ensure BV-Box in un ground position.	Ensure

Technician sign. & Name

Nitin A
G. P. Meens

Rajiv

Supervisor sign.



SSE/M6HR

CHECK LIST FOR M6HR TESTING OF WAP-7/WAG-9 LOCO

 LOCO No: 32458

 SCH.: TOH

 DATE: 9/11/2022

Sr. No.	Testing parameters and standard				Cab-1	Cab-2	Remarks
1	Working of tube light of machine room & cabs. (all tube light are working)				Wkg	Wkg.	
2	Working of marker light (all marker light are working)	Red		Wkg	Wkg.		
		White		Wkg	Wkg.		
3	Auto flasher	Only by RS		Wkg	Wkg.		
4	Working of flasher light by BPFL. (all flasher light are working.)				Wkg	Wkg.	
5	Working of spot light. (All spot light are working.)				Wkg	Wkg.	
6	Working of head light (Both head light are working.)	Front		Wkg	Wkg.		
		Rear		Wkg	Wkg.		
7	Working of parking brake	W/No-1		W/No-5	W/No-3	W/No-8	
8	(As per T.I. No. WAG-9/09/04/23) Checking of LED indications in FBV card in CEL-1&2 "T slot" LED 39.3 yellow must be flickering.				CEL-1	CEL-2	
9	Battery Voltage (Voltmeter) Multi meter (in PCLH)				+ve Earth	-ve Earth	Total
					101.5	101.6	100.88
10	Working of cooling fan of				65.9	34.98	
	SR - 1	1		2		3	
	SR - 2	1		2		3	
	CEL - 1	1		2		3	
	CEL - 2	1		2		3	
	BUR - 1	E RAC		1		4 WRE - 1	
		1	2	2 GG1			
				3		5 WRE - 3	
	BUR - 2 & 3	E RAC		1GG2	4WRE2	3WRE	
		1	2	2GG3	WRE2	WRE3	
			3CHBA	5WRE2	6WRE3		
11	Condition of silica gel of SR & TFP breather.				SR-1	—	TR-1
					SR-2	—	TR-2
12	VCB Counting No.	—	13	Total K.M.			
14	Energy Re genrated	—	15	Energy Consumed			
16	Working of all indication lamp	Wkg.	17	Working of Monitor(DDS)		Wkg.	

18	Working & Direction of Auxiliaries.							
(Note:- if any Motor changed, direction to be checked.)	MCP-1	✓	MCP-2	✓	OCB-1	✓	OCB-2	✓
	TMB-1	✓	TMB-2	✓	MRB-1	✓	MRB-2	✓
	TRMPH-1	✓	TRMPH-2	✓	SRMPH-1	✓	SRMPH-2	✓
	SCTM-1 X	✓	SCTM-2	✓	SCMRB-1 X	✓	SCMRB-2	✓
19	Working of Both cab fan				CAB-1		CAB-2	
					LP	ALP	LP	ALP
					Wkg	Wkg	Wkg	Wkg
20	Working of A/C Cab heater and cool cab heater - N/W				Cab-1		Cab-2	
					Wkg	Wkg		Remarks
21	Working in cooling mode				-		-	
22	Battery Charging Voltage (Voltmeter) Multi meter (in PCLH)				104.3 V		104.4 V	
23	Working of Emergency push button Observe :- Pantograph down, emergency brake applied, Flasher working and check message on DDS.				Wkg		Wkg	
24	Function test in Simulation mode				OK		OK	
25	Battery charging working through MCB-100 in UBA meter				1-2	106.1	1-3	106.5 2-3 106.4
26	Working of Vigilance.							
		Push button (BPVG)		Paddle switch (235)		Reset button		
	Cab - 1	-		Wkg		Wkg		
	Cab - 2	-		Wkg		Wkg		
27	Air leakage checking of contactor & pipe line							
	In side FB panel	N/O. 2 leakage			Check SR-1, 2 air leakage		N/O. 2 leakage	
28	Working of FDU by smoke to be checked (only from one cab & buzzer sound in both cab) checked							
29	Working of Speedo metr				Cab - 1	Wkg	Cab - 2	Wkg
30	Working of TE/BE Meter				Cab - 1	Wkg	Cab - 2	Wkg
31	Working of Sander				Cab - 1	Wkg	Cab - 2	Wkg
32	Regression through A9 & RS				Cab - 1	Wkg (A-9)	Cab - 2	Wkg
33	Oil level should between min. & max.				SR-1 OK	SR-2 OK	TR-1 OK	TR-2 OK
34	VCB tripping through SR pump MCB				63.1/1	Wkg	63.1/2	Wkg
35	Movement of bogie (Through isolation SW)				Bogie-1	Wkg	Bogie-2	Wkg
36	MRB - Timer 10 Sec.				54.2/1	-	54.2/2	-
37	VCB Timer 3 Sec.					3 sec		
38	Mili volt Max.-50mV of contactor				126	8.1 mV	218	6.5 mV
39	Mili volt Max.-50mV of contactor				48.2	7.5 mV		
40	RGCP Range		Cut in 8.00 kg/cm2		8.0	Cut out 10.00 kg/cm2		10.0 OK
41	Working of all rotating switches to be checked in SB- 1 panel						Cab 1	Cab 2
	I	Failure mode operation 152 - '0'					Wkg	Wkg
	ii	Bogie cut out 154 - Normal					Wkg	Wkg
	iii	Configuration 160 - '1'					Wkg	Wkg
	iv	Vigilance device cut off 237.1 - '1'					Wkg	Wkg

42	Test function Earth fault DC voltage	Cab 1	Cab 2
a	Control ckt.	i Positive PCLH + Earth	OK OK
		ii Negative PCLH + Earth	- -
	b Harmonic filter 89.6	Earth + Link	- -
		Earth +1117 in HB-2	OK OK
c	Aux. ckt. 89.2	Earth +1218 in HB-1	OK OK
d	415/110		
43	Calibrated Anemometer (SMI-RDSO/0255) by M3 Aux.		
i	Above SR Gate unit	m/sec	3.0
ii	Above incoming hose side of SR electronics	2.5	SR1 SR2
iii	Above middle of SR electronics heat sink	0.8	- -
iv	Above opposite side of incoming hose of SR electronics	1	
v	Control electronics heat sink top right back side	2	CEL1 CEL2
vi	Control electronics heat sink top left back side	2	2.5 - 2.3 1.9 - 2.5
vii	Front left side above electronic rack heat sink of BUR	1.2	BUR1 BUR2 BUR3
viii	Back side of electronics rack heat sink of BUR	8.5	10.5 5.8 7.4
ix	Front middle above heat sink of GG module of BUR	3.0	- -
x	Front right side above WRE module heat sink of BUR	2.8	- -
xi	Below under frame of opening of SCMRB	12	11.5 11.0
xii	OCB in under frame at middle of radiator side wall	8.0	11.2 10.8
xiii	In under frame at TM end shield jali	12	TM1 TM2 TM3 TM4 TM5 TM6 13.9 13.5 15.5 13.5 13.5 14.6
xiv	Below under frame at opening of SCTMB	13	28.7 23.2
44	Performance of oil pumps pressure		
	Measure the performance of the oil pumps of TFP & SR through the MIC view and recorded (Prescribe 45% to 65%)	SR1 SR2	TFP1 TFP2
	SR - Earth + S slot (06) right	- -	- -
	TR - Earth + T slot (04) right	- -	- -
45	Performance of BURs when one BUR is isolated	BUR1 BUR2 BUR3	
	When any one BUR goes out then rest of the two BUR's should take the load of all auxiliaries at ventilation level 3 of the loco.	OK OK OK	
46	Temperature value of TM as seen in Driver display	TM1 TM2 TM3 TM4 TM5 TM6	
		35 36 35 35 35 35	
47	FDU Calibration (OK/Not OK)	OK OK	
48	Brake test on loco (OK/Not OK) _____ loco should not move on loco should move on	not move on move on	
50	No. of fire extinguisher	02 02	
51	Ensure the cleanliness :- inside the loco and cab	cleaned cleaned	
52	All H/ light, F/ light, M/ light glasses are Properly cleaned	cleaned cleaned	
53	04 nos. of wooden wedges	04	
54	Painting / Sticker instruction in cab. (OK/Not OK)	OK OK	
55	Dead loco movement , sch. Date. (OK/Not OK)	OK OK	
56	Check working of pantograph selector switch	wkg wkg	

1. working of each traction motor in IGBT loco.

TM1	TM2	TM3	TM4	TM5	TM6
Wkg	Wkg	Wkg	Wkg	Wkg	Wkg

2. Traction motor colore code.

TM1	TM2	TM3	TM4	TM5	TM6
-	-	-	-	-	-

3. Traction motor earthing shunt.

TM1	TM2	TM3	TM4	TM5	TM6
ok	ok	ok	ok	ok	ok

4. Working OF Hotel load converter

HLC1	HLC2
-	-

5. Battery box sealing to be check.

BA BOX 1	BA BOX 2
ok	ok

6. VCU reset working.

Cab 1	Cab 2
Wkg	Wkg

7. Return earth current for WAP7/WAG9.

Axle box 1	Axle box 6	Axle box 7	Axle box 12
0.2	0.3	0.8	2.0

8. Fire extinguisher Sr. No.

Cab 1		Cab 2	
BL 0075	BL -0075	RL 0076	RL 0076

9. Harmonic filter current.

148	14	154
-----	----	-----

SCMRB-2 - 11.0

BC OCB-2 b TMR-1 - 28.7
SC-Blower

SCMRB-1 - 11.5
Blower

OCB-1 &
TMR-2 SC Blower - 23.2

OCB-2 - 10.8

OCB-1 - 11.2

1 0.1 - 0.2

6 0.1 - 3.6

7 0.1 - 0.8

12 1.4 - 2.0

1 13.9

2 - 13.5

3 - 15.5

4 - 12.5

5 - 13.5

6 14.6

BAR-1-2-99-6