

ELECTRIC LOCOMOTIVE SHED, VALSAD.

Before energies loco following points to be checked.

M6HR

LOCO No.: 32461

SCHEDULE: TCH

DATE: 21/11/22

Sr.No.	Description	Remarks
1	SR-1&2 oil level to be checked.	checked ok
2	X'mer oil level to be checked.	checked ok
3	All auxiliary's terminal connection to be checked.	checked ok
4	VCB Gapless cable connection & earthing shunt to be checked.	checked ok
5	VCB gapless main bushing connection & PT X'mer insulator foundation fitness & insulator cleaning to be checked.	checked ok
6	Harmonic filter foundation fitness & it's cable connection to be checked.	checked ok
7	All TM's cable connection & sensor coupler fitness to be checked.	checked ok
8	Ensure BV-Box in un ground position.	ENSURE

Rajesh + Gopal

Technician sign. & Name

Pranav
Jadhav

Supervisor sign.

SSE/M6HR

CHECK LIST FOR M6HR TESTING OF WAP-7/WAG-9 LOCO

 LOCO No: 32461

 SCH.: TOT

DATE: _____

Sr. No.	Testing parameters and standard	Cab-1	Cab-2	Remarks
1	Working of tube light of machine room & cabs. (all tube light are working)	Wkg.	Wkg.	
2	Working of marker light (all marker light are working)	Wkg.	Wkg.	
		Wkg.	Wkg.	
3	Auto flasher Only by RS	Wkg.	Wkg.	
4	Working of flasher light by BPFL. (all flasher light are working.)	Wkg.	Wkg.	
5	Working of spot light.(All spot light are working.)	Wkg.	Wkg.	
6	Working of head light (Both head light are working.)	Wkg.	Wkg.	
		Wkg.	Wkg.	
7	Working of parking brake	W/No-1	W/No-5	W/No-8
		-	-	-
8	(As per T.I. No. WAG-9/09/04/23) Checking of LED indications in FBV card in CEL-1&2 "T slot" LED 39.3 yellow must be flickering.	CEL-1	CEL-2	
		-	-	
9	Battery Voltage (Voltmeter) Multi meter (in PCLH)	+ve Earth	-ve Earth	Total
		62.7	32.6	96.3
10	Working of cooling fan of			
	SR - 1	1	2	3
	SR - 2	1	2	3
	CEL - 1	1	2	3
	CEL - 2	1	2	3
	BUR - 1	E RAC	1	4 WRE - 1
		1	2	2 GG1
			3	5 WRE - 3
	BUR - 2 & 3	E RAC	1GG2	4WRE2
		1	2	2GG3
			3CHBA	5WRE2
				3WRE
				WRE3
				6WRE3
11	Condition of silica gel of SR & TFP breather.	SR-1		TR-1
		SR-2		TR-2
12	VCB Counting No.	-	13	Total K.M.
14	Energy Re genrated	-	15	Energy Consumed
16	Working of all indication lamp	Wkg.	17	Working of Monitor(DDS)
				Wkg.

Cab-1 Light Not working.

Sport light (L.P) Not working

AFI Wage light Not working

BC Wage light Not working

93.1 (to -) Cab-1

31.41 (-to earth)

60.6 (earth to)

Cab-2 60.4 (+to earth)

- 31.65 - to earth

98.22 (+ to -)
9

18	Working & Direction of Auxiliaries.									
(Note:- if any Motor changed, direction to be checked.)	MCP-1	✓	MCP-2	✓	OCB-1	✓	OCB-2	✓		
	TMB-1	✓	TMB-2	✓	MRB-1	✓	MRB-2	✓		
	TRMPH-1	✓	TRMPH-2	✓	SRMPH-1	✓	SRMPH-2	✓		
	SCTM-1 X	✓	SCTM-2 X	✓	SCMRB-1	✓	SCMRB-2	✓		
19	Working of Both cab fan				CAB-1		CAB-2			
					LP	ALP	LP	ALP		
					Wkg.	Wkg.	Wkg.	Wkg.		
20	Working of A/C Cab heater and cool					Cab-1	Cab-2	Remarks		
						Wkg.	Wkg.			
21	Working in cooling mode					-	-			
22	Battery Charging Voltage (Voltmeter) Multi meter (in PCLH)					108 V	108 V			
23	Working of Emergency push button Observe :- Pantograph down, emergency brake applied, Flasher working and check message on DDS.					Wkg.	Wkg.			
24	Function test in Simulation mode					Wkg.	Wkg.			
25	Battery charging working through MCB-100 in UBA meter				1-2	105	1-3	107	2-3	106.2
26	Working of Vigilance.									
		Push button (BPVG)		Paddle switch (235)		Reset button				
	Cab - 1	-		Wkg.		Wkg.				
	Cab - 2	-		Wkg.		Wkg.				
27	Air leakage checking of contactor & pipe line									
	In side FB panel		OK		Check SR-1,2 air leakage		OK			
28	Working of FDU by smoke to be checked (only from one cab & buzzer sound in both cab)									Wkg.
29	Working of Speedo meter				Cab - 1		Cab - 2			
30	Working of TE/BE Meter				Cab - 1	Wkg.	Cab - 2	Wkg.		
31	Working of Sander				Cab - 1	Wkg.	Cab - 2	Wkg.		
32	Regression through A9 & RS				Cab - 1		Cab - 2			
33	Oil level should between min. & max.				SR-1	SR-2	TR-1	TR-2		
34	VCB tripping through SR pump MCB				63.1/1	OK	63.1/2	OK		
35	Movement of bogie (Through isolation SW)				Bogie-1		Bogie-2			
36	MRB - Timer 10 Sec.				54.2/1	-	54.2/2	-		
37	VCB Timer 3 Sec.					3 sec				
38	Mili volt Max.-50mV of contactor				126	8.7	218	3-5		
39	Mili volt Max.-50mV of contactor				48.2	8.5				
40	RGCP Range	Cut in 8.00 kg/cm2		8.0	Cut out 10.00 kg/cm2		10.3 kg/cm2			
41	Working of all rotating switches to be checked in SB- 1 panel						Cab 1	Cab 2		
	i	Failure mode operation 152 - '0'					OK	OK		
	ii	Bogie cut out 154 - Normal					Wkg.	Wkg.		
	iii	Configuration 160 - '1'					Wkg.	Wkg.		
	iv	Vigilance device cut off 237.1 - '1'					Wkg.	Wkg.		

				Cab 1	Cab 2					
42	Test function Earth fault DC voltage									
	a	Control ckt.	i	Positive PCLH + Earth	OK	OK				
			ii	Negative PCLH + Earth	OK	OK				
	b	Harmonic filter 89.6	Earth + Link		OK	OK				
	c	Aux. ckt. 89.2	Earth +1117 in HB-2		OK	OK				
	d	415/110	Earth +1218 in HB-1		OK	OK				
43	Calibrated Anemometer (SMI-RDSO/0255) by M3 Aux.									
	i	Above SR Gate unit	m/sec	3.0						
	ii	Above incoming hose side of SR electronics		2.5	SR-1	SR-2				
	iii	Above middle of SR electronics heat sink		0.8	-	-				
	iv	Above opposite side of incoming hose of SR electronics		1						
	v	Control electronics heat sink top right back side		2	CEL-1	CEL-2				
	vi	Control electronics heat sink top left back side		2	2.5/2.5	6.0/5.2				
	vii	Front left side above electronic rack heat sink of BUR		1.2	BUR-1	BUR-2 BUR-3				
	viii	Back side of electronics rack heat sink of BUR		8.5	9.9	8.6 7.2				
	ix	Front middle above heat sink of GG module of BUR		3.0						
	x	Front right side above WRE module heat sink of BUR		2.8						
	xi	Below under frame of opening of SCMRB		12	15.1	15.8				
	xii	OCB in under frame at middle of radiator side wall		8.0	11.2	10.8				
	xiii	In under frame at TM end shield jali		12	TM1	TM2	TM3	TM4	TM5	TM6
					15.5	18.2	16.5	15.7	11.0	18.2
	xiv	Below under frame at opening of SCTMB		13	29.7				21.8	
44	Performance of oil pumps pressure									
	Measure the performance of the oil pumps of TFP & SR through the MIC view and recorded (Prescribe 45% to 65%)			SR1	SR2	TFP1	TFP2			
	SR – Earth + S slot (06) right			2.1	2.1	1.6	1.5			
	TR – Earth + T slot (04) right									
45	Performance of BURs when one BUR is isolated			BUR 1	BUR2	BUR3				
	When any one BUR goes out then rest of the two BUR's should take the load of all auxiliaries at ventilation level 3 of the loco.			OK	OK	OK				
46	Temperature value of TM as seen in Driver display			TM1	TM2	TM3	TM4	TM5	TM6	
				32	31	32	32	32	32.	
47	FDU Calibration (OK/Not OK)			OK						
48	Brake test on loco (OK/Not OK) _____			not move on	move on					
	loco should not move on loco should move on									
50	No. of fire extinguisher			02	02					
51	Ensure the cleanliness :- inside the loco and cab				C cleaned					
52	All H/ light, F/ light, M/ light glasses are Properly cleaned				Cleaned					
53	04 nos. of wooden wedges				OK					
54	Painting / Sticker instruction in cab. (OK/Not OK)				OK					
55	Dead loco movement , sch. Date. (OK/Not OK)				OK					
56	Check working of pantograph selector switch				checked					

1. working of each traction motor in IGBT loco.

TM1	TM2	TM3	TM4	TM5	TM6
wkg	wkg	wkg	wkg	wkg	wkg.

2. Traction motor colore code.

TM1	TM2	TM3	TM4	TM5	TM6
—	—	—	—	—	—

3. Traction motor earthing shunt.

TM1	TM2	TM3	TM4	TM5	TM6
provided	provided	provided	provided	provided	provided

4. Working OF Hotel load converter

HLC1	HLC2
—	—

5. Battery box sealing to be check.

BA BOX 1	BA BOX 2
OK	OK

6. VCU reset working.

Cab 1	Cab 2
wkg.	wkg

7. Return earth current for WAP7/WAG9.

Axle box 1	Axle box 6	Axle box 7	Axle box 12
0.5 Amp	1.2 Amp	1.3 Amp.	0.8 Amp

8. Fire extinguisher Sr. No.

Cab 1	Cab 2
BL-00316	BL-00316
BL-00140	BL-00140

9. Harmonic filter current.

162 Amp	16.3 Amp	163.2 Amp.
---------	----------	------------