



पश्चिम रेलवे  
Western Railway

SABARMATI DIESELS, LOCO CARE CENTRE, SABARMATI  
ELECTRICAL

[3फेज विद्युत लोकोमोटिव आई ए/आई बी/आई सी अनुसूची [आवक/जावक निरीक्षण]  
IA/IB/IC Schedule of 3Phase Electric Locomotive [Incoming/Out Going Inspection]

लोको संख्या Loco No 32461 क्लास Class WAG-9 MC शिफ्ट में लेने का दिनांक Date taken under Sch.

19-1-2025

IA

|                        | आगमन Incoming / शिफ्ट Schedule |                          | अंतिम निरीक्षण Final Inspection |                          |
|------------------------|--------------------------------|--------------------------|---------------------------------|--------------------------|
|                        | अपर डेक<br>Upper Deck          | अंडर ट्रक<br>Under Truck | अपर डेक<br>Upper Deck           | अंडर ट्रक<br>Under Truck |
| Date/ Shift            | 19-1-2025 16/24                |                          | 22-01-25 8/17                   |                          |
| Name of Technician     | MUKESH B                       | Same                     | Ravi Rastogi + R.Y.             | Same                     |
| Designation/ Token No. | MCR                            |                          | ELF-I                           |                          |
| Signature              |                                |                          |                                 |                          |

Customer Feed Back/Bookings (Record feedback given by Loco pilot)

| Sr. No. | Customer Feed Back/Bookings                            | Action Taken      | Name of TCN / Attended By | Remarks, if any & Sign. of JE/SSE |
|---------|--------------------------------------------------------|-------------------|---------------------------|-----------------------------------|
| 1       | Cab-1 में ALP Side साइट light N/w                      | laftayed.         | Mukesh Power              | 2001-25                           |
| 2       | Cab-1 में UBA मीटर 7 का भ्रम हो रहा है।                | Adjusted          | Mukesh Power              |                                   |
| 3       | Cab-1 में LP Side Tube light N/w                       | Same Allowed      |                           |                                   |
| 4       | Cab-1 में AC cooling नली होता है।                      | Same Allowed      | out of warranty           |                                   |
| 5       | Cab-1 में corridor light 4 बंद है।                     | provided. 2 nos.  | Ravi Rastogi              |                                   |
| 6       | Cab-2 Side में साइट light N/w                          | attended / closed | Ravi + SK                 |                                   |
| 7       | Cab-2 में ALP Side का पेंशन भावाज कर रहा है।           | changed.          |                           |                                   |
| 8       | Cab-2 में 0 पेंशन में रिसेट करने लगे हैं।              | provided.         | Ravi + SK                 |                                   |
| 9       | Cab-2 में फ्यूल लेवल का कंटाइनर नहीं है।               | provided          |                           |                                   |
| 10      | Cab-2 में RS बॉल से फ्लोर light नहीं जलती है।          | Attended          | Ravi + SK                 |                                   |
| 11      | फ्यूल टैंक - 2 बर्ध शावर ड्राई है।                     | Attended          | Mam + MS                  |                                   |
| 12      | घोड़ी में मेक बर्ध सावर ड्राई है।                      | Attended          | RD + PP                   |                                   |
| 13      | Cab-2 AC चालू करते ही Blower सॉफ्ट होकर डिप हो रहा है। | Same Allowed      | Out of warranty           |                                   |
| 14      | Cab-2 का UBA मीटर रजिस्टर हो रहा है।                   | Attended          | Ravi + SK                 |                                   |
| 15      | माइक्रो कंट्रोलर में कमी आ रहा है।                     | Informing me      | Attended by me            |                                   |

INSPECTION WING ELECTRICAL: CHECK AND RECORD FOLLOWINGS

जू. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE

| क्र.सं<br>SN | कार्यवाही कार्य /विवरण का निरीक्षण / (शिड्यूल)<br>Detail of Work/ Inspection (Schedule)                                                                          | कार्यवाही की गयी<br>Action Taken |                                    |             |             | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|------------------------------------|-------------|-------------|-------------------------------------------|
| A            | आगमन INCOMING (WHEN LOCO IS ENERGISED)                                                                                                                           |                                  |                                    |             |             |                                           |
|              | जाँच की सूची CHECK LIST                                                                                                                                          |                                  |                                    |             |             |                                           |
|              | विवरण Description                                                                                                                                                | मानक मान<br>Standard<br>Value    | वास्तविक<br>मान<br>Actual<br>Value | Cab-1       | Cab-2       | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
| 1            | Battery Voltage                                                                                                                                                  | 100-110 V                        | 96                                 | 110         | 104         |                                           |
| 2            | CHBA Voltage                                                                                                                                                     | 95-110 V                         | 110                                | 115         | 110         |                                           |
| 3            | Charging Current                                                                                                                                                 | 10 Amp                           | 8                                  | 7           | 7           |                                           |
| 4            | Working in cooling mode both Cab                                                                                                                                 | Working                          | —                                  | —           | —           |                                           |
| 5            | Working of Flasher light, Marker light, Cab light, Signaling light, Indication lamp, Instrument light, corridor light, Cab fan, Cab AC, Cab Heater in both cabs. | Working                          |                                    | working     | working     |                                           |
| 6            | Working of meter UBA, U & TE/BE (Bogie-1); TE/BE (Bogie-2) by both Cab                                                                                           | Working                          |                                    | working     | working     |                                           |
| 7            | Working of head light contactor CPR & head light (Full/Dimmer/Rear). Check focus of Head light                                                                   | Working                          |                                    | working     | working     |                                           |
| 8            | Check Regression in both cab by A-9 and RS                                                                                                                       | Checked                          |                                    | checked     | checked     |                                           |
| 9            | RGCP: Opens at (cut out in kg/cm <sup>2</sup> )<br>Close at (cut in kg/cm <sup>2</sup> )                                                                         | 10.0 ± 0.20<br>8.0 ± 0.20        | 10<br>8                            | 10.2<br>8.1 | 10.2<br>8.1 |                                           |
| 10           | Working of cooling fan (Churney fan) BUR-1, BUR-2, BUR-3, BUR-4                                                                                                  | Working                          |                                    | working     | working     |                                           |
| 11           | Working of cooling fan SR-1, SR-2, CEL-1, CEL-2                                                                                                                  | Working                          |                                    | working     | working     |                                           |
| 12           | Condition of Silica Gel of SR-1, SR-2                                                                                                                            | Checked                          | Pink                               | Pink        | Pink        |                                           |
| 13           | Check Auto Flasher light by RS only and its switches.                                                                                                            | Working                          |                                    | working     | working     |                                           |
| 14           | Working of Flasher light by BPFL (Flasher lights are working in main & standby.)                                                                                 | Working                          |                                    | working     | working     |                                           |
| 15           | Check Working of ACP, Check Working of PVEF                                                                                                                      | Working                          |                                    | working     | working     |                                           |
| 16           | Check and Ensure proper functioning of vigilance control device                                                                                                  | Working                          |                                    | working     | working     |                                           |
| 17           | FDU unit set voltage at test point                                                                                                                               | 0 ± 50 mv                        | 32                                 |             |             |                                           |
| 18           | Working of FDU by smoke to be checked the only one cab                                                                                                           | Working                          |                                    | working     | working     |                                           |
| 19           | Working of monitor (DDS) Both cab                                                                                                                                | Working                          |                                    | working     | working     |                                           |
| 20           | Match the OHE meter with DDS screen (should be same)                                                                                                             | Same                             |                                    | Same        | Same        |                                           |
| 21           | Match the time of SPM with DDS screen (should be same)                                                                                                           | Same                             |                                    | Same        | Same        |                                           |
| 22           | Check the working of the Emergency Push Button Switch for correct operation.                                                                                     | Checked                          |                                    | checked     | checked     |                                           |

| क्र.सं<br>SN | कार्यवाही कार्य /विवरण का निरीक्षण / (शिड्यूल)<br>Detail of Work/ Inspection (Schedule) | मानक मान<br>Standard<br>Value | वास्तविक मान Actual Value |       | हस्ताक्षर/<br>टिप्पणी<br>Sign/Remark |
|--------------|-----------------------------------------------------------------------------------------|-------------------------------|---------------------------|-------|--------------------------------------|
|              |                                                                                         |                               | Cab-1                     | Cab-2 |                                      |

जू. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE



|    |                                                                                                                                                |            |                              |                   |         |       |         |
|----|------------------------------------------------------------------------------------------------------------------------------------------------|------------|------------------------------|-------------------|---------|-------|---------|
| 23 | Checking Brake Power (Loco should not move on 150 KN of TE)                                                                                    |            |                              | 150 KN            |         |       |         |
| 24 | Check millivolt drop MV-218 Contactor (SMI no. 275)                                                                                            |            |                              | < 50mV            | 7.0     |       |         |
| 25 | Check millivolt drop MV-126 Contactor (SMI no. 275)                                                                                            |            |                              | < 50mV            | 13.1    |       |         |
| 26 | Status of sub system from SS-01 to SS-19<br>(It should be 00)                                                                                  |            |                              | All are 00        | All 012 |       |         |
| 27 | Check all foot switches operation. Connection and connection terminal not to touching with cover.                                              |            |                              | Checked           | OK      |       |         |
| 28 | Check oil level of SR should be in.                                                                                                            |            | SR-1                         | Between Min & Max | max.    |       |         |
|    | Check oil level of SR should be in.                                                                                                            |            | SR-2                         | Between Min & Max | max.    |       |         |
| 29 | Check Earth return current (P5/P7)                                                                                                             |            |                              |                   |         |       |         |
|    | Axle no. 1                                                                                                                                     | Axle no. 6 | Axle no. 7                   | Axle no. 12       |         |       |         |
|    | 0.1                                                                                                                                            | 1          | 0.5                          | 1.3               |         |       |         |
| 30 | <b>Function test :</b>                                                                                                                         |            |                              |                   |         |       |         |
|    | Test function Earth Fault                                                                                                                      |            |                              |                   |         |       |         |
|    | Control ckt Positive                                                                                                                           |            | Positive PCLH + Earth (89.7) | OK                |         |       |         |
|    | Negative                                                                                                                                       |            | Negative PCLH + Earth        |                   |         |       |         |
|    | Harmonic Filter                                                                                                                                |            | Earth Link (89.6)            | OK                |         |       |         |
|    | Aux. Ckt.                                                                                                                                      |            | Earth + 1117 IN HB2 (89.2)   | OK                |         |       |         |
|    | 415/110                                                                                                                                        |            | HB1 Earth + 1218 (89.5)      | OK                |         |       |         |
| 31 | Performance of BURs when one BUR is isolated                                                                                                   |            |                              | BUR-1             | BUR-2   | BUR-3 | max 200 |
|    | When any one BUR goes out then rest of the two BUR's should take the load of all the auxiliaries at ventilation level 3 of the loco. OK/Not OK |            |                              | OK                | OK      | OK    |         |
| 32 | Temp. Value of TM as seen in Driver Display.                                                                                                   |            |                              |                   |         |       |         |
|    | TM1                                                                                                                                            | TM2        | TM3                          | TM4               | TM5     | TM6   |         |
|    | 32                                                                                                                                             | 31         | 32                           | 32                | 32      | 32    |         |
| 33 | Take the traction both in forward & reverse direction and ensure 596 nodes appear on screen.                                                   |            | मानक मान                     | Cab-1             | Cab-2   |       |         |
|    |                                                                                                                                                |            | Yes / No                     | Yes               |         |       |         |
| 34 | Instruction stickers in cab provided                                                                                                           |            | Yes / No                     | Yes               |         |       |         |
| B  | <b>GAUGES AND PRESSURE SWITCHES</b>                                                                                                            |            |                              |                   |         |       |         |
| a) | Ensure proper position of gauges and no difference in both cab's gauge, Check all gauge light working.                                         |            |                              | working           |         |       |         |
| b) | Check and ensure zero error and no leakage in connection.                                                                                      |            |                              | OK                |         |       |         |
| c) | Check operation of corridor tube light and its switch.                                                                                         |            |                              | OK                |         |       |         |
| d) | Check fitment and operation of spot light bulb and holder in both Cab                                                                          |            |                              | OK                |         |       |         |
| e) | Check all earthing points located on equipment.                                                                                                |            |                              | OK                |         |       |         |

जू. इंजी/सी.से.इंजी का हस्ताक्षर  Signature of JE/SSE

| क्र<br>सं                                    | कार्यवाही कार्यविवरण का निरीक्षण // (शिड्यूल)<br>Detail of Work/ Inspection) Schedule                                                                                 | मानक मान<br>Standard Value | वास्तविक मान<br>Actual Value | हस्ताक्षर/<br>टिप्पणी<br>Sign/Rem |                        |                        |                       |                       |
|----------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|------------------------------|-----------------------------------|------------------------|------------------------|-----------------------|-----------------------|
| C                                            | <b>Rotating Machines (MRB-1&amp;2, SCMRB 1&amp;2, SCTM 1&amp;2, OCB 1&amp;2, TMB 1&amp;2, CP-1 &amp;2, CPA), SR &amp; TFP Pump</b>                                    |                            |                              |                                   |                        |                        |                       |                       |
|                                              | <b>While Loco is energised, check the following:</b>                                                                                                                  |                            |                              |                                   |                        |                        |                       |                       |
| a)                                           | Check abnormal sound, temperature & sparking, Oil leakages and proper functioning of all auxiliary motors/Pumps.                                                      | OK                         |                              | Handwritten signature             |                        |                        |                       |                       |
| b)                                           | Ensure that the electrical machines and its cables are adequately protected & covered thus preventing ingress of oil                                                  | OK                         |                              |                                   |                        |                        |                       |                       |
| c)                                           | Check direction if any motor changed.                                                                                                                                 | OK                         |                              |                                   |                        |                        |                       |                       |
| d)                                           | Measure the current of all four oil pumps. (IC Sch.)                                                                                                                  |                            |                              |                                   |                        |                        |                       |                       |
| D                                            | <b>While Loco is energised, Check and attend for proper working of</b>                                                                                                |                            |                              |                                   |                        |                        |                       |                       |
|                                              | Working of all the rotating switches in SB-1 panel to be checked (should be in normal position)                                                                       |                            |                              | OK                                |                        |                        |                       |                       |
|                                              | Switch no. Position                                                                                                                                                   |                            | Switch no. Position          |                                   |                        |                        |                       |                       |
|                                              | 154 Normal                                                                                                                                                            | 160 '1'                    |                              |                                   |                        |                        |                       |                       |
|                                              | 152 '0'                                                                                                                                                               | 237.1 '1'                  |                              |                                   |                        |                        |                       |                       |
| E                                            | Air delivery measurement in 3-phase locomotive to ascertain proper cooling and pressurization of Machine Room. (As per RDSO/2009/EL/SMI/0255 Rev.'0', dtd.08.05.2009) |                            |                              |                                   |                        |                        |                       |                       |
| <b>During IRC work</b>                       |                                                                                                                                                                       |                            |                              |                                   |                        |                        |                       |                       |
|                                              | SCTMB & OCB#1,2<br>(Min:13m/s)                                                                                                                                        | MRB#1&2<br>(Min:03m/s)     | SCMRB#1&2<br>(Min:12m/s)     | OCB#1<br>(Min: 08 m/s)            | OCB#2<br>(Min: 08 m/s) | TMB#1&2<br>(Min:12m/s) | हस्ताक्षर             |                       |
| 1                                            | 23                                                                                                                                                                    | 4.6                        | 15                           | 9.26 8.80 9.5                     | 8.2 9 8.1              | 13.2                   | Handwritten signature |                       |
|                                              |                                                                                                                                                                       |                            |                              | 8.2 8.5 7.70                      | 8.0 9 8.1              | 13.0                   |                       |                       |
|                                              |                                                                                                                                                                       |                            |                              | 9.1 11 8.1                        | 9.0 9.1 9.2            | 16.1                   |                       |                       |
|                                              |                                                                                                                                                                       |                            |                              |                                   |                        | 15.2                   |                       |                       |
| 2                                            | 18.1                                                                                                                                                                  | 6.3                        | 10                           |                                   |                        | 12.99                  | Handwritten signature |                       |
|                                              |                                                                                                                                                                       |                            |                              |                                   |                        | 17.89                  |                       |                       |
| <b>During FRC work</b>                       |                                                                                                                                                                       |                            |                              |                                   |                        |                        |                       |                       |
|                                              | SCTMB & OCB#1,2<br>(Min:13m/s)                                                                                                                                        | MRB#1&2<br>(Min:03m/s)     | SCMRB#1&2<br>(Min:12m/s)     | OCB#1<br>(Min: 08 m/s)            | OCB#2<br>(Min: 08 m/s) | TMB#1&2<br>(Min:12m/s) | हस्ताक्षर             |                       |
| 1                                            | 18.7                                                                                                                                                                  | 5.4                        | 14.5                         | 7.9 7.9 8.0                       | 7.5 7.9 7.9            | 11.2                   | Handwritten signature |                       |
|                                              |                                                                                                                                                                       |                            |                              | 7.9 7.8 7.6                       | 7.2 7.8 7.3            | 10.5                   |                       |                       |
|                                              |                                                                                                                                                                       |                            |                              | 8.0 7.8 7.6                       | 7.6 7.7 7.8            | 10.9                   |                       |                       |
|                                              |                                                                                                                                                                       |                            |                              | 8.1 8.0 7.8                       |                        | 11.2                   |                       |                       |
| 2                                            | 16.2                                                                                                                                                                  | 8.6                        | 13.5                         |                                   |                        | 10.2                   | Handwritten signature |                       |
|                                              |                                                                                                                                                                       |                            |                              |                                   |                        | 14.3                   |                       |                       |
| <b>Check Earthing shunt of Bogie to Body</b> |                                                                                                                                                                       |                            |                              |                                   |                        |                        |                       | Handwritten signature |
| Axle box 1-3                                 |                                                                                                                                                                       | OK                         | Axle box 2-4                 |                                   | OK                     |                        |                       |                       |
| Axle box 5-7                                 |                                                                                                                                                                       | OK                         | Axle box 6-8                 |                                   | OK                     |                        |                       |                       |
| <b>Check Earthing shunt of Axle to Bogie</b> |                                                                                                                                                                       |                            |                              |                                   |                        |                        |                       |                       |
| Axle box 2                                   |                                                                                                                                                                       | OK                         | Axle box 3                   |                                   | OK                     |                        | Handwritten signature |                       |
| Axle box 6                                   |                                                                                                                                                                       | OK                         | Axle box 7                   |                                   | OK                     |                        |                       |                       |
| F                                            | CVVRS: Check proper function and setting of all cameras. Ensure date and time also.                                                                                   |                            |                              |                                   |                        |                        |                       |                       |

जू. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE

| क्र. सं.  | कार्यवाही कार्यविवरण का निरीक्षण // (शिड्यूल)<br>Detail of Work/ Inspection) Schedule                                | मानक मान<br>Standard Value   | वास्तविक मान<br>Actual Value | हस्ताक्षर/<br>टिप्पणी<br>Sign/Rem |                     |                     |                          |                       |                 |
|-----------|----------------------------------------------------------------------------------------------------------------------|------------------------------|------------------------------|-----------------------------------|---------------------|---------------------|--------------------------|-----------------------|-----------------|
| <b>G</b>  | <b>ENERGY CUM SPEED MONITORING SYSTEM (ESMON)</b>                                                                    |                              |                              |                                   |                     |                     |                          |                       |                 |
| a)        | Visually check the EMSON for any abnormality and send the memory card to section for data retrieving.                |                              |                              |                                   |                     |                     |                          |                       |                 |
| b)        | Energy Consumed                                                                                                      |                              | 15447148.6                   |                                   |                     |                     |                          |                       |                 |
| c)        | Energy Regenerated                                                                                                   |                              | <del>8972067134</del>        |                                   |                     |                     |                          |                       |                 |
| d)        | Total KM                                                                                                             |                              | <del>8972067134</del> 89782  |                                   |                     |                     |                          |                       |                 |
| e)        | Working of Speedometer                                                                                               |                              | working                      |                                   |                     |                     |                          |                       |                 |
| <b>H</b>  | <b>Simulation mode:</b>                                                                                              |                              |                              |                                   |                     |                     |                          |                       |                 |
| a)        | Vigilance working from both cabs                                                                                     |                              | Working                      | 19/11/25                          |                     |                     |                          |                       |                 |
| b)        | 160 kept on 0 ensure speed showing 14 kmph                                                                           |                              | OK                           |                                   |                     |                     |                          |                       |                 |
| c)        | Check both SR Contactor air leakage 12.4/1 & 12.4/2                                                                  |                              | OK                           |                                   |                     |                     |                          |                       |                 |
| d)        | FB Cubical contactor air leakage ( 8.1 & 8.2 )                                                                       |                              | OK                           |                                   |                     |                     |                          |                       |                 |
| <b>I</b>  | <b>Check operation of Vigilance Control Device (VCD)</b>                                                             |                              |                              |                                   |                     |                     |                          |                       |                 |
|           | VCD becomes active when any one or more operation listed below is not performed for continuous 60 seconds (1 minute) |                              |                              | CHECK<br>OK                       |                     |                     |                          |                       |                 |
|           | i) Change of TE                                                                                                      | ii) Application of PVCD      |                              |                                   |                     |                     |                          |                       |                 |
|           | iii) Sander operation                                                                                                | iv) Application of brake A-9 |                              |                                   |                     |                     |                          |                       |                 |
|           | v) Application of brake SA-9                                                                                         |                              |                              |                                   |                     |                     |                          |                       |                 |
|           | Check following LED Indication/Status of following items after elapse of 60 sec                                      |                              |                              |                                   |                     |                     |                          |                       |                 |
|           |                                                                                                                      | <b>Status of Indication</b>  |                              |                                   |                     |                     |                          |                       |                 |
| <b>SN</b> | <b>Indication</b>                                                                                                    | <b>From 60 to 68±2 sec</b>   |                              | <b>From 68±2 to 76 sec</b>        | <b>After 76 sec</b> |                     | <b>After 76 + 34 sec</b> |                       |                 |
|           |                                                                                                                      | <b>Std</b>                   | <b>Observed</b>              | <b>Std</b>                        | <b>Observed</b>     | <b>Std</b>          | <b>Observed</b>          | <b>Std</b>            | <b>Observed</b> |
| 1         | LED Indication                                                                                                       | ON                           |                              | ON                                |                     | ON                  |                          | OFF                   |                 |
| 2         | Buzzer sound                                                                                                         | OFF                          | OK                           | ON                                |                     | OFF                 |                          | OFF                   |                 |
| 3         | VCD Pneumatic Valve                                                                                                  | OFF                          |                              | OFF                               |                     | ON                  |                          | ON                    |                 |
| 4         | Penalty brake                                                                                                        | OFF                          |                              | OFF                               |                     | ON                  |                          | ON                    |                 |
| 5         | Re-setting of VCD by any one or more of the above operations                                                         | YES                          |                              | YES                               |                     | NO                  |                          | Only by re-set switch |                 |
| <b>J</b>  | <b>ERROR LOG</b>                                                                                                     |                              |                              |                                   |                     |                     |                          |                       |                 |
|           | <b>Fault code</b>                                                                                                    | <b>Error log</b>             |                              |                                   |                     | <b>Action Taken</b> |                          |                       |                 |
|           |                                                                                                                      |                              |                              |                                   |                     |                     |                          |                       |                 |
|           |                                                                                                                      |                              |                              |                                   |                     |                     |                          |                       |                 |
|           |                                                                                                                      |                              |                              |                                   |                     |                     |                          |                       |                 |
|           |                                                                                                                      |                              |                              |                                   |                     |                     |                          |                       |                 |
|           |                                                                                                                      |                              |                              |                                   |                     |                     |                          |                       |                 |

अन्य किसी भी जानकारी **Any Other Information:**

Signature and Name of JE/SSE  
Incoming Inspection with date & shift

Signature and Name of JE/SSE for  
Final Inspection with date & shift

**SCHEDULE PROGRESS CHART**



| SN | Date     | Shift | QC | Work Details                                                    | Name of JE/SSE | Sign of JE/SSE | Remarks  |
|----|----------|-------|----|-----------------------------------------------------------------|----------------|----------------|----------|
| 1  | 20.01.25 | 010   | EC | Cat 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25  | Maharaj R      | 20.01.25       | Pass     |
| 2  | 20.1.25  | 011   | EC | Cat 22 up to 1st                                                | Sachin         |                | Ravi     |
| 3  | 20.1.25  |       |    | One machine in 1st                                              | Sachin         |                | Adnan    |
| 4  | 20.1.25  |       |    | OTM set 2nd                                                     | Sachin         |                | NK+RD+HP |
| 5  | 20.1.25  |       |    | Box 123 & 124 & 25                                              | Machin Staff   |                |          |
| 6  | 20.1.25  |       |    | PP Plant, 16, 15, 14, 13, 12, 11, 10, 9, 8, 7, 6, 5, 4, 3, 2, 1 | Sachin         |                | B.I      |
| 7  |          |       |    | Let Done                                                        |                |                |          |
| 8  | 22.1.25  | 011   | EC | Free from 20.1.25 to 22.1.25                                    | Sigmar         |                | Ravi     |
| 9  |          |       |    |                                                                 |                |                |          |
| 10 |          |       |    |                                                                 |                |                |          |
| 11 |          |       |    |                                                                 |                |                |          |
| 12 |          |       |    |                                                                 |                |                |          |
| 13 |          |       |    |                                                                 |                |                |          |
| 14 |          |       |    |                                                                 |                |                |          |
| 15 |          |       |    |                                                                 |                |                |          |
| 16 |          |       |    |                                                                 |                |                |          |
| 17 |          |       |    |                                                                 |                |                |          |
| 18 |          |       |    |                                                                 |                |                |          |
| 19 |          |       |    |                                                                 |                |                |          |
| 20 |          |       |    |                                                                 |                |                |          |
| 21 |          |       |    |                                                                 |                |                |          |
| 22 |          |       |    |                                                                 |                |                |          |
| 23 |          |       |    |                                                                 |                |                |          |
| 24 |          |       |    |                                                                 |                |                |          |
| 25 |          |       |    |                                                                 |                |                |          |

सी.से.इंजी इंचार्ज का हस्ताक्षर  Signature of SSE In-charge



**SABARMATI DIESELS, LOCO CARE CENTRE, SABARMATI  
ELECTRICAL**

[ 3फेज विद्युत लोकोमोटिव आई ए/आई बी/आई सी अनुसूची [निरीक्षण]  
IA/IB/IC Schedule of 3Phase Electric Locomotive [Inspection]

लोको संख्या Loco No 32461 क्लास Class WAG-5HC शिड्यूल में लेने का दिनांक Date taken under Sch 27/11

| क्र.सं.<br>SN | कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल)<br>Detail of Work/ Inspection (Schedule)                                                                                                                                        | कार्रवाई की गयी<br>Action Taken | टीसीएन का<br>नाम<br>Name of TCN | हस्ताक्षर/ टिप्पणी<br>Sign/ Remarks |
|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|---------------------------------|-------------------------------------|
| A             | <b>ड्राइविंग डेस्क (Driving Desk)</b>                                                                                                                                                                                           |                                 |                                 |                                     |
| 1             | Clean the surfaces of the driver's desk with a soap solution and cloth, taking care not to allow water to enter electrical cubicles.                                                                                            | checked ok                      | Mukesh Parmar cab #1            |                                     |
| 2             | Clean the dust filter on the buzzer using a soft brush without using the pressure / compressed air.                                                                                                                             |                                 |                                 |                                     |
| 3             | Ensure that transparent rubber caps provided over the pushbuttons of driver desk.                                                                                                                                               |                                 |                                 |                                     |
| 4             | Clean the battery, OHE and TE/BE meters in both cabs and check for zero error                                                                                                                                                   |                                 |                                 |                                     |
| 5             | Check tightness/operation/cable rubbing of connector, earthing of angle transmitter, all rubber gasket and all equipment located on BL and its box frame inside the panel. Clean contacts, check cap and its fitment tightness. |                                 |                                 |                                     |
| 6             | Check tightness of sub D located on BL.                                                                                                                                                                                         |                                 |                                 |                                     |
| 7             | Check ZPT switch located on pneumatic panel.                                                                                                                                                                                    |                                 |                                 |                                     |
| 8             | Check all earthing points located on equipment.                                                                                                                                                                                 |                                 |                                 |                                     |
|               | <b>LIGHTING AND AIRFLOW</b>                                                                                                                                                                                                     |                                 |                                 |                                     |
| C             | <b>हेड लाइट, कैब व कोरिडोर लाइट, फ्लैशर लाइट, मार्कर लाइट HEAD LIGHT, CAB &amp; CORIDOOOR LIGHT, FLASHER LIGHT, MARKER LIGHT</b>                                                                                                |                                 |                                 |                                     |
| 1             | Check lighting units for physical damage, tightness of fixing connections, particularly look for signs of overheating or burning. Replace bulbs/tubes, which have failed.                                                       | checked ok                      | Mukesh Parmar cab #1            |                                     |
| 2             | Clean all internal light unit diffusers, bulbs or tubes and reflectors.                                                                                                                                                         |                                 |                                 |                                     |
| 3             | Clean the glasses of the headlight lamp and marker light.                                                                                                                                                                       |                                 |                                 |                                     |
| 4             | Ensure that there is no entry of water through head light lamps.                                                                                                                                                                |                                 |                                 |                                     |
| 5             | Check for crack or breakage of the aluminum casing of headlight beams.                                                                                                                                                          |                                 |                                 |                                     |
| 6             | Check the proper operation of flasher light, marker light (red & white), headlight, cab lights, disc light, m/c. room light.                                                                                                    |                                 |                                 |                                     |
| 7             | Check headlight holder and clean glass & reflector. check tightness of headlight convertor, Ensure sealing                                                                                                                      |                                 |                                 |                                     |
| 8             | Clean marker light glass and check tightness of connection. Check looseness, flashing in flasher unit.                                                                                                                          |                                 |                                 |                                     |

Remarks if any:

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

| क्र.सं.<br>SN | कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल)<br>Detail of Work/ Inspection (Schedule)                                                                                                                                   | कार्यवाही की गयी<br>Action Taken | टीसीएन का<br>नाम<br>Name of<br>TCN | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|------------------------------------|-------------------------------------------|
| <b>A</b>      | <b>Master Controller (IC Sch.)</b>                                                                                                                                                                                         |                                  |                                    |                                           |
| 1             | Calibrate the angle transmitter                                                                                                                                                                                            | -                                |                                    |                                           |
| 2             | Grease Camshafts, seats under control handles and other moving parts if stiff to operate or dry of lubricant.                                                                                                              | -                                |                                    |                                           |
| 3             | Check that the contacts are operating correctly by the camshaft and adjust if necessary.                                                                                                                                   | -                                |                                    |                                           |
| 4             | Check that the rollers are free to rotate and all wiring is sound and secure. Operate handles and ensure interlock functions correctly.                                                                                    | -                                |                                    |                                           |
| 5             | Ensure that caps have been provided to cover the auxiliary contacts.                                                                                                                                                       | -                                |                                    |                                           |
| 6             | Check the absolute value of transmitter.                                                                                                                                                                                   | -                                |                                    |                                           |
| 7             | Check the tightness of the fasteners & cable connection.                                                                                                                                                                   | -                                |                                    |                                           |
| 8             | Ensure that schematic numbers of various equipments are intact. To be provided in case of deficiency.                                                                                                                      | -                                |                                    |                                           |
| <b>B</b>      | <b>SB1 &amp; 2, HB1 &amp; 2 AND FB PANEL / CUBICLE</b>                                                                                                                                                                     |                                  |                                    |                                           |
| 1             | Check the mounting block of 8.1 and 8.2 contactors by opening side windows and check the main contactor, pre charging contactor foundation bolt tips for looseness and overheating by removing arc-chutes from front side. | OK                               |                                    |                                           |
| 2             | Check the condition of capacitors for leakage and check earth fault relay, resistance and discharging resistance for overheating. Check the tightness of all fastener lug, LEM sensor and CTs.                             | OK                               |                                    |                                           |
| 3             | Ensure that the various foundations bolts, body support bolts and supports plates of FB cubicle are intact and tight. Check tightness of cubical doors safety locks.                                                       | checked OK                       | F.B. Cubicle<br>Bageshwar M.       | Bageshwar M.                              |
| 4             | Ensure tightness of various electrical connections, CBS in SB, HB & FB cubicles.                                                                                                                                           | OK                               |                                    |                                           |
| 5             | Check back side of HB cubicle all SB connections for tightness/overheating/cable rubbing.                                                                                                                                  | checked OK                       | Mullesh Kumar                      | पुष्टि करता                               |
| 6             | <b>IC Sch.:</b> a) Clean the various equipments fitted inside the SB, HB & FB cubicle.                                                                                                                                     | -                                |                                    |                                           |
|               | b) Visual examination of various EPCs & EMCs fitted inside FB cubicle and ensure that there is no crackness of cover cylinder, leakage and they are functioning properly.                                                  | -                                |                                    |                                           |
|               | c) Check the tightness of various PCB cards in central electronics.                                                                                                                                                        | - JA                             |                                    |                                           |
|               | d) Check the RC input filter circuit for any abnormality and measure the resistance value.                                                                                                                                 | -                                |                                    |                                           |
|               | e) Take out the arc-chutes of pre-charging contactors for looseness of strips and ensure tightness of its armature locking nut by hand.                                                                                    | -                                |                                    |                                           |
|               | f) Check the FB cable junction for tightness, cable rubbing and overheating.                                                                                                                                               | -                                |                                    |                                           |

नरेश (Clerk)  
 22/1/25  
 पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE  
 20/1/25  
 20/1/25



| SN       | कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल)<br>Detail of Work/ Inspection (Schedule)                                                                             | कार्यवाही की गयी<br>Action Taken | टीसीएन का नाम<br>Name of TCN | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|------------------------------|-------------------------------------------|
| <b>C</b> | <b>HB CUBICLE :</b>                                                                                                                                                  |                                  |                              |                                           |
| 1        | Check all equipments' fitment, tightness, intactness of base foundation bolts & body support.                                                                        |                                  |                              |                                           |
| 2        | Ensure earthing point/shunts of all panels/cubicles.                                                                                                                 |                                  |                              |                                           |
| 3        | Check all MCB cable connections & Siemen connector tightness and no overheating.                                                                                     |                                  |                              |                                           |
| 4        | Check tightness of 80 A & 150 A contactors connection and condition of tips.                                                                                         |                                  |                              |                                           |
| 5        | Check 1000 V/415 V/110 V transformer connections for overheating and tightness of foundation bolts and checking of fuses for healthy connection.                     |                                  |                              |                                           |
| 6        | Check tightness and condition of capacitor, LEM sensor below HB panel, earth fault relay & resistance connection, RLC plate, temperature sensor and all diode boxes. |                                  |                              |                                           |
| 7        | Checking of OCB cable in HB 1 & 2 for overheating cable no.1121, 1122, 1123 (A & B).                                                                                 |                                  |                              |                                           |
| <b>D</b> | <b>SB CUBICLE:</b>                                                                                                                                                   |                                  |                              |                                           |
| 1        | Check fasten lug connected on various equipment. Fitment, tightness.                                                                                                 |                                  |                              |                                           |
| 2        | Check intactness of base foundation bolts & body support. Check tightness of cubical doors safety locks.                                                             |                                  |                              |                                           |
| 3        | Check all EMC connector lug position/layout. It should not be touch with plunger.                                                                                    |                                  |                              |                                           |
| 4        | Visually check the connections on backside of SB 1 & 2 panel for overheating of WAGO connector etc.                                                                  |                                  |                              |                                           |
| 5        | Check tightness of DC-DC converter 24V/48V and Siemen connector for overheating.                                                                                     |                                  |                              |                                           |
| 6        | Visually check all pressure switches, tightness of MCB, MCR relay, no voltage relay connections.                                                                     |                                  |                              |                                           |
| 7        | Key interlocking: Check all keys are present & the complete system is operational.                                                                                   |                                  |                              |                                           |
| 8        | Ensure the healthiness; Visually check all pre/proper functioning of rotating switch 152,154 and 237.1 on its various locations.                                     |                                  |                              |                                           |
| 9        | Check visually for any abnormality in SB, HB & FB cubicle                                                                                                            |                                  |                              |                                           |
| 10       | Ensure proper functioning of thermostat of central electronics. (IC Sch.)                                                                                            |                                  |                              |                                           |
| <b>E</b> | <b>MAIN ASSEMBLY BOX-1 &amp; BOX-2:</b>                                                                                                                              |                                  |                              |                                           |
| 1        | Clean the dust of enclosure using vacuum cleaner.                                                                                                                    |                                  |                              |                                           |
| 2        | Check the metallic strip provided for spring action in the contact is intact. Replace the contact if required.                                                       |                                  |                              |                                           |
| 3        | Check the connections for 25, 50 & 70 Sq. mm cables for their tightness. (IC Sch.)                                                                                   |                                  |                              |                                           |
| 4        | Tightness of knife contact connection (female), 3-phase choke connection, Power contactor connection. (IC Sch.)                                                      |                                  |                              |                                           |

महेश (Cab 1)  
20/1/25

Sachin (Cab 2)  
20/1/25

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

| SN       | कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल)<br>Detail of Work/ Inspection (Schedule)                                                                                                    | कार्यवाही की गयी<br>Action Taken | टीसीएन का<br>नाम<br>Name of<br>TCN | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|------------------------------------|-------------------------------------------|
| <b>F</b> | <b>CENTRAL ELECTRONIC RACK</b>                                                                                                                                                              |                                  |                                    |                                           |
| 1        | Check visually and manually all cards tightness, locking, all sub-D connection tightness, all optic fibre cable tightness for proper layout. Check tightness of cubical doors safety locks. | checked ok                       | महेश कुमार                         | मुकुट कुमार                               |
| 2        | Check the operation of all fans for free movements.                                                                                                                                         |                                  |                                    |                                           |
| 3        | Check the tightness of connections of control cards. (IC Sch.)                                                                                                                              |                                  |                                    |                                           |
| <b>G</b> | <b>FIRE DETECTION UNIT</b>                                                                                                                                                                  |                                  |                                    |                                           |
| 1        | Calibrate the FDU and set voltage in between:<br>Trolex make: 0 to $\pm 100$ Mv<br><br>Siemens/Cerberus make: 0 to $\pm 50$ mV                                                              |                                  |                                    |                                           |
| 2        | Check and clean FDU pipe line by vacuum cleaner. (IC Sch.)                                                                                                                                  |                                  |                                    |                                           |
| 3        | Ensure the intactness / firmness of cable connection of Sicemcouplers of differential amplifiers provided below SR oil pump. (IC Sch.)                                                      |                                  |                                    |                                           |

Remarks if any:

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

| AUXILIARY MACHINES SCHEDULE |                                                                                                                                                                                                                                                |                                     |                                    |                                           |
|-----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|------------------------------------|-------------------------------------------|
| क्र.सं.<br>SN               | कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल)<br>Detail of Work/ Inspection (schedule)                                                                                                                                                       | की गयी<br>कार्यवाही<br>Action Taken | टीसीएन का<br>नाम<br>Name of<br>TCN | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
| A                           | <b>Oil circulating pumps (SR &amp; TFP)</b>                                                                                                                                                                                                    |                                     |                                    |                                           |
|                             | 1) Visually examine all SR&TFP oil pumps (Four nos.) for any oil leakage / any abnormal sound and take needful action.                                                                                                                         | OK                                  | Manoj Kumar.                       | Manoj                                     |
|                             | 2) Check the mechanical support fasteners of all four oil pumps.                                                                                                                                                                               | OK                                  |                                    |                                           |
|                             | 3) Check and secure rubbing of SR/TFP Cable.                                                                                                                                                                                                   | OK                                  |                                    |                                           |
| B                           | <b>During schedule check all Auxiliary Blower and Motors: -</b>                                                                                                                                                                                |                                     |                                    |                                           |
|                             | 1) Check tightness of foundation bolts of all auxiliary motors.                                                                                                                                                                                | OK                                  |                                    |                                           |
|                             | 2) Visual examination / RDPT of impeller of OCB.                                                                                                                                                                                               | OK                                  |                                    |                                           |
|                             | 3) Check the condition of all flexible hoses connected with various auxiliary blowers and replace, if required.                                                                                                                                | OK                                  |                                    |                                           |
|                             | 4) Check tightness of SB and cable connections at terminal box.                                                                                                                                                                                | OK                                  |                                    |                                           |
|                             | 5) Ensure that the terminal covers of various auxiliary motors are intact and water tight. Special attention needs to be given to main compressor, OCB, TMB motor cable layout and water tightness of its entry point into the motor terminal. | OK                                  |                                    |                                           |
|                             | 6) Clean commutator of CPA motor. Check carbon brush and its holding assembly and replace worn out / defective carbon brushes and associated equipments.                                                                                       | OK                                  |                                    |                                           |
|                             | 7) Check availability of earthing shunt.                                                                                                                                                                                                       | OK                                  |                                    |                                           |
|                             | 8) Check condition of cab fan foundation, secure rubbing of wire, and check freeness of fan blade.                                                                                                                                             | OK                                  |                                    |                                           |
| C                           | <b>IC Sch.:</b> Besides of the above Sch. following attention needs to be given: -                                                                                                                                                             |                                     |                                    |                                           |
|                             | 1) Check the electrical connections of all four oil pumps.                                                                                                                                                                                     |                                     |                                    |                                           |
|                             | 2) Check the electrical connections of all auxiliary motors.                                                                                                                                                                                   |                                     |                                    |                                           |
|                             | 3) Greasing of all motors with recommended grease or RR-3 Servo Gem Grease .6 to 7 Stroke ,15 gm.                                                                                                                                              |                                     |                                    |                                           |

Remarks if any:

Signature  
20/11/25  
पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE



| ट्रैक्शन मोटर शिफ्ट्यूल TRACTION MOTOR SCHEDULE <span style="float: right;">RD + P.P.P</span> |                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                     |                                    |                                           |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|------------------------------------|-------------------------------------------|
| (A) Sch. TA/IB/IC: TM Schedule                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                     |                                    |                                           |
| क्र.सं.<br>SN                                                                                 | कार्यवाही कार्य / निरीक्षण का विवरण / (शिफ्ट्यूल)<br>Detail of Work/ Inspection (schedule)                                                                                                                                                                                                                                                                                                                                                            | की गयी<br>कार्यवाही<br>Action Taken | टीसीएन का<br>नाम<br>Name of<br>TCN | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
| 1                                                                                             | Examine all traction motors for signs of damage, dents or other defects caused by ballast. Check air outlets are not obstructed in any way.                                                                                                                                                                                                                                                                                                           | OK                                  |                                    |                                           |
| 2                                                                                             | Check traction power cables, speed sensor and temperature sensor cables and ensure that they are not chamfered or damaged in any way.                                                                                                                                                                                                                                                                                                                 | OK                                  |                                    |                                           |
| 3                                                                                             | Check Tightness of both end cover bolts of Traction Motor.                                                                                                                                                                                                                                                                                                                                                                                            | OK                                  |                                    |                                           |
| 4                                                                                             | Check the intactness of the junction box cover and bolt                                                                                                                                                                                                                                                                                                                                                                                               | OK                                  |                                    |                                           |
| 5                                                                                             | Open TM Junction box at body side and check the tightness of connections                                                                                                                                                                                                                                                                                                                                                                              | OK                                  |                                    |                                           |
| 6                                                                                             | Check the condition of bellows and replace if required                                                                                                                                                                                                                                                                                                                                                                                                | OK                                  |                                    |                                           |
| (B) Sch. IC: TM Schedule & Greasing                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                     |                                    |                                           |
| क्र.सं.<br>SN                                                                                 | कार्यवाही कार्य / का विवरण निरीक्षण / (शिफ्ट्यूल)<br>Detail of Work/ Inspection (schedule)                                                                                                                                                                                                                                                                                                                                                            | की गयी<br>कार्यवाही<br>Action Taken | टीसीएन का<br>नाम<br>Name of<br>TCN | हस्ताक्षर/<br>टिप्पणी<br>Sign/<br>Remarks |
| 1                                                                                             | Check for intactness of Grease nipple on NDE & DE side<br>Lubricate the both end bearings using a grease gun with specified grease and send old grease sample to Lab for testing metal content.                                                                                                                                                                                                                                                       | OK                                  |                                    |                                           |
| 2                                                                                             | Check the condition of bearing by seeing the grease, which comes out from grease inlet. Check the condition of grease too                                                                                                                                                                                                                                                                                                                             | OK                                  |                                    |                                           |
| 3                                                                                             | Send grease sample to Lab for testing metal content, whenever grease available.                                                                                                                                                                                                                                                                                                                                                                       | OK                                  |                                    |                                           |
| 4                                                                                             | Check under truck TM cables for any rubbing against metallic body and secure cables properly.                                                                                                                                                                                                                                                                                                                                                         | OK                                  |                                    |                                           |
| 5                                                                                             | If applicable following to be check:<br>i) Ensure tightness of all bolts of all Hurth coupling.<br>ii) Check oil level of Hutch coupling and send sample of oil to Laboratory.<br>iii) Check all TM coupling membrane for crack and oil leakages.<br>iv) Clean sleeve and star of Hutch coupling.<br>v) Check and replace bolt if found defective treads of bolts of sleeve and star of Hutch coupling.<br>vi) Check free movement of Hutch coupling. |                                     |                                    |                                           |

Truck #1 सूचना by Ramesh / इस नीति

Truck #2 सूचना by Ramesh / NK

Sachin  
20/12/25

| Sr.      | Details of Work / Inspection (Schedule)                                                                                                                             | Action Taken | Name of TCN | Sign / Remarks |
|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|-------------|----------------|
| <b>C</b> | <b>HARMONIC FILTER</b>                                                                                                                                              |              |             |                |
| 1        | Examine the roof-mounted resistor for any signs of damage or overheating or presence of foreign materials and clean debris away from the resistor and its insulator | OK           | 21/11/20    | OK             |
| 2        | Check and ensure the electrical connections and its tightness.                                                                                                      | OK           |             |                |
| 3        | Visually inspect the contact tips of contactors for signs of arcing damage. Repair / replace the defective parts                                                    | OK           |             |                |
| 4        | Visually inspect the capacitor elements inside the cubicle. checking for signs of damage                                                                            | OK           |             |                |
| 5        | Check and Record Capacitor Bank Capacitance Each Capacitor ( $66.6\mu F \pm 5\%$ ) (401 $\mu F$ )                                                                   | OK           |             |                |
| 6        | <b>(IC Sch)</b> Blow & Clean the filter resistor and its insulators                                                                                                 |              |             |                |
| 7        | <b>(IC Sch)</b> Perform functional checks ensuring the main and Aux. Contacts operate correctly                                                                     |              |             |                |
| <b>D</b> | <b>PROPULSION SYSTEM: TRACTION CONVERTER</b>                                                                                                                        |              |             |                |
| 1        | Check the cable connection of Siche connectors of differential amplifier provided below SR oil pump                                                                 |              |             |                |
| 2        | Check the condition of silica gel. If pink replace with dried silicagel                                                                                             |              |             |                |
|          | <b>IC Sch:</b>                                                                                                                                                      |              |             |                |
|          | a) Clean resonance circuit capacitor.                                                                                                                               |              |             |                |
|          | b) Cleaning by Vacuum cleaner                                                                                                                                       |              |             |                |
|          | c) Clean DC link capacitors by blowing after opening side cover. Check that there is no sign of leakage from the capacitors                                         |              |             |                |
| 3        | d) Clean the isolating blade and spring contact of earthing switch. Lightly lubricate with the specified grease                                                     |              |             |                |
|          | e) Check the tightness of SR electronics PCB                                                                                                                        |              |             |                |
|          | f) Ensure sealing of incoming cable gland of control card rack to avoid dust entry                                                                                  |              |             |                |
|          | g) Check the ventilation fans of traction converters                                                                                                                |              |             |                |
| <b>E</b> | <b>AUXILIARY CONVERTER 1, 2 &amp; 3</b>                                                                                                                             |              |             |                |
| 1        | Visually check the connection of choke and transformer for overheating                                                                                              |              |             |                |
| 2        | Check the tightness of foundation bolts and side supports for crackness. Check tightness of cubical doors safety lock                                               |              |             |                |
| 3        | Clean all dirt and dust deposit. Cleaning is by means of blowing out bushing off with a non-metallic brush or by rubbing with a cloth                               |              |             |                |
| 4        | Check the tightness of sicem coupler and earthing point                                                                                                             |              |             |                |
| 5        | Check all wirings are secured and insulations are not damaged, burnt or eroded. Visually inspect all components for physical damage.                                |              |             |                |
| 6        | Auxiliary rectifier & Inverter (CG Module & WRE module): check the security of bolted terminals and mechanical mounting of larger components.                       |              |             |                |
| 7        | <b>(IC Sch)</b> Check the contacts of all modules and ensure proper tightness                                                                                       |              |             |                |

Final

Amto 20/05/20

Attended by media staff

| F TRACTION CONVERTER (SR) |                                                                                                                                                                                                                                                                                          |  |  |  |
|---------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|
| 1                         | Examine all electrical equipment of traction converter for signs of dirt, corrosion, damage etc. Remove all dust/dirt deposits from the connection insulators. Check the tightness of foundation supports and side supports for crackness. Check tightness of cubical doors safety locks |  |  |  |
| 2                         | Check the main contactor, pre-charging contactor foundation bolt and tips for looseness and overheating by removing archutes. Check and ensure tightness of pre-charging contactor armature locking nut and strips                                                                       |  |  |  |
| 3                         | Check all connected fast on lug, bus bar connection, CTs, all LEM sensor connections, gate unit connections, pre-charging, MUB and its earth fault resistance, DC link and series resonance capacitor for leakage, tightness and overheating                                             |  |  |  |
| 4                         | Check the connection of earth fault relay, DC link sensor and all the earthing point of SR1, SR2                                                                                                                                                                                         |  |  |  |
| 5                         | Check BDV of traction converter oil (in GTO based loco), should be 30KV                                                                                                                                                                                                                  |  |  |  |
| 6                         | Carry out DGA of traction converter oil by C&M Lab (in GTO base loco)                                                                                                                                                                                                                    |  |  |  |
| 7                         | Check the oil level indicator situated on the conservator(Expansion Tank). If the oil is below the minimum mark-top up with the specified oil. Check for any signs of leakage, Range Oil level middle strip $\pm 1.5''$                                                                  |  |  |  |
| 8                         | Check for any leakage, loose, missing of screw from oil pipe joint, two flange joints, wire braided pipe, valve set vent plug, stoichi coupling, top bottom oil pipe, back body of valve set                                                                                             |  |  |  |
| 9                         | SR-1 & SR-2 terminal, if difference of inductance between any two phase is $< 0.005\text{mH}$ , <b>allow the motor for next schedule</b>                                                                                                                                                 |  |  |  |
| 10                        | If the value is more than $0.005\text{mH}$ , measure the inductance of individual TM and if difference between two phase of motor is $< 0.015\text{mH}$ , allow the motor for next schedule. If $> 0.015\text{mH}$ , remove the motor                                                    |  |  |  |
| 11                        | Check the cable connection of Sichem connectors of differential amplifier provided below SR Oil pump.                                                                                                                                                                                    |  |  |  |
| 12                        | Check ventilation fan of Traction converter.                                                                                                                                                                                                                                             |  |  |  |

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE