

ELECTRIC LOCOMOTIVE SHED, VALSAD.

Before energies loco following points to be checked.

M6HR

LOCO No.: 32456

SCHEDULE: 704

DATE: 2.12.2022

Sr.No.	Description	Remarks
1	SR-1&2 oil level to be checked.	checked ok
2	X'mer oil level to be checked.	checked ok
3	All auxiliary's terminal connection to be checked.	checked ok
4	VCB Gapless cable connection & earthing shunt to be checked.	checked ok
5	VCB gapless main bushing connection & PT X'mer insulator foundation fitness & insulator cleaning to be checked.	checked ok
6	Harmonic filter foundation fitness & it's cable connection to be checked.	checked ok
7	All TM's cable connection & sensor coupler fitness to be checked.	checked ok
8	Ensure BV-Box in un ground position.	Ensure

Nitin B Gopal

Technician sign. & Name


Supervisor sign.


SSE/M6HR
3.12.22

Note: -

SCMRB 1 & 2 Anemometer reading less
informed SSE/M6HR.


SSE/M6HR

CHECK LIST FOR M6HR TESTING OF WAP-7/WAG-9 LOCO

LOCO No: 32456

SCH.: TOT

DATE: _____

DATE: _____										
Sr. No.	Testing parameters and standard					Cab-1	Cab-2	Remarks		
1	Working of tube light of machine room & cabs. (all tube light are working)									
2	Working of marker light (all marker light are working)					Red				
3						White				
4	Auto flasher					Only by RS				
5	Working of flasher light by BPFL. (all flasher light are working.)									
6	Working of spot light.(All spot light are working.)									
7	Working of head light (Both head light are working.)					Front				
8						Rear				
9	Working of parking brake					W/No-1	W/No-5	W/No-3	W/No-8	
10	(As per T.I. No. WAG-9/09/04/23) Checking of LED indications in FBV card in CEL-1&2 "T slot" LED 39.3 yellow must be flickering.					CEL-1	CEI-2			
11	Battery Voltage (Voltmeter) Multi meter (in PCLH)					+ve Earth	-ve Earth	Total		
12	Working of cooling fan of					63.08	32.71	96.8		
13	SR - 1	1	2		3					
14	SR - 2	1	2		3					
15	CEL - 1	1	2		3					
16	CEL - 2	1	2		3					
17	BUR - 1	E RAC		1	4 WRE - 1					
18		1	2	2 GG1						
19				3	5 WRE - 3					
20	BUR - 2 & 3	E RAC		1GG2	4WRE2	3WRE				
21		1	2	2GG3	WRE2	WRE3				
22				3CHBA	5WRE2	6WRE3				
23	Condition of silica gel of SR & TFP breather.					SR-1	TR-1	OK		
24						SR-2	TR-2	OK		
25	VCB Counting No.									
26	Energy Re genrated					13	Total K.M.			
27	Working of all indication lamp					15	Energy Consumed			
28						17	Working of Monitor(DDS)		OK	

18	Working & Direction of Auxiliaries.									
(Note:- if any Motor changed, direction to be checked.)	MCP-1	✓	MCP-2	✓	OCB-1	X	✓	OCB-2	X	✓
	TMB-1	✓	TMB-2	✓	MRB-1		✓	MRB-2		✓
	TRMPH-1	✓	TRMPH-2	✓	SRMPH-1		-	SRMPH-2		✓
	SCTM-1	X	✓	SCTM-2		SCMRB-1	X	✓	SCMRB-2	✓
19	Working of Both cab fan				CAB-1		CAB-2			
					LP	ALP	LP	ALP		
					WKS	WKS	WKS	WKS		
20	Working of A/C Cab heater and cool				Cab-1		Cab-2		Remarks	
					OK	WKS				
21	Working in cooling mode				-		-			
22	Battery Charging Voltage (Voltmeter) Multi meter (in PCLH)				98.3V		98.7V			
23	Working of Emergency push button Observe :- Pantograph down, emergency brake applied, Flasher working and check message on DDS.				WKS		WKS			
24	Function test in Simulation mode				OK		OK			
25	Battery charging working through MCB-100 in UBA meter				1-2	98.4	1-3	98.2	2-3	98.7
26	Working of Vigilance.									
		Push button (BPVG)		Paddle switch (235)		Reset button				
	Cab - 1	-		checked		checked				
	Cab - 2			checked		checked				
27	Air leakage checking of contactor & pipe line									
	In side FB panel		OK		Check SR-1,2 air leakage		OK			
28	Working of FDU by smoke to be checked (only from one cab & buzzer sound in both cab)									
29	Working of Speedo metrer				Cab - 1		Cab - 2			
30	Working of TE/BE Meter				Cab - 1		Cab - 2			
31	Working of Sander				Cab - 1		Cab - 2			
32	Regression through A9 & RS				Cab - 1		Cab - 2			
33	Oil level should between min. & max.				SR-1		SR-2		TR-1	
34	VCB tripping through SR pump MCB				63.1/1		63.1/2			
35	Movement of bogie (Through isolation SW)				Bogie-1		Bogie-2			
36	MRB – Timer 10 Sec.				54.2/1		54.2/2			
37	VCB Timer 3 Sec.				-		-			
38	Mili volt Max.-50mV of contactor				126		218			
39	Mili volt Max.-50mV of contactor				48.2		12.6mV			
40	RGCP Range		Cut in 8.00 kg/cm2		8.0		Cut out 10.00 kg/cm2		10.0 OK	
41	Working of all rotating switches to be checked in SB- 1 panel						Cab 1		Cab 2	
	I	Failure mode operation 152 – '0'						OK		
	II	Bogie cut out 154 - Normal						OK		
	III	Configuration 160 - '1'						OK		
	IV	Vigilance device cut off 237.1 – '1'						OK		

Working of each traction motor in IGBT loco.

TM1	TM2	TM3	TM4	TM5	TM6
OK	OK	OK	OK	OK	OK

2.Traction motor colore code.

TM1	TM2	TM3	TM4	TM5	TM6
-	-	-	-	-	-

3.Traction motor earthing shunt.

TM1	TM2	TM3	TM4	TM5	TM6
OK	OK	OK	OK	OK	OK

4.Working OF Hotel load converter

HLC1	HLC2
-	-

5.Battery box sealing to be check.

BA BOX 1	BA BOX 2
OK	OK

6.VCU reset working.

Cab 1	Cab 2
Wkg.	Wkg.

7.Return earth current for WAP7/WAG9.

Axle box 1	Axle box 6	Axle box 7	Axle box 12
0.3 A	1.2 A	1.2 A	0.8 A

8.Fire extinguisher Sr. No.

Cab 1		Cab 2	
BL-0065	BL0065	BL-0066	BL 0066

9.Harmonic filter current.

159. AMP	22.0 AMP	159.9 A
----------	----------	---------

BOOKING

- FDU Fault / Malfunctioning Lamp glowing
- Both cab SPM, N/W
- Burning smell ^{noticed} near HB-2 panel (backside, near shorting cable)
- SCMRB2 air speed abnormal (6.5 m/s)
- All corridor light N/W as switch broken condition (cab-2 side)
- -ve earth fault not come cab-2 side
- cab-2 AC not cooling as compressor not ON.
- Heater & blower N/W.
- cab-1 LP side H/Lamp Not glowing.
- SR2 and 2 Air measuring not done as Air outlet location unknown
- Battery charging voltage showing below 100V.