



पश्चिम रेलवे
Western Railway

SABARMATI DIESELS, LOCO CARE CENTRE, SABARMATI
ELECTRICAL

[3फेज विद्युत लोकोमोटिव आई ए/आई बी/आई सी अनुसूची [आवक/जावक निरीक्षण]

IA/IB/IC Schedule of 3Phase Electric Locomotive [Incoming/Out Going Inspection]

Shelut - 8/2/25

लोको संख्या Loco No 32A58 क्लास Class WAG-9HC शिड्यूल में लेने का दिनांक Date taken under Sch.

IA

	आगमनIncoming / शिड्यूलSchedule		अंतिमनिरीक्षण Final Inspection	
	अपर डैक Upper Deck	अंडरट्रक Under Truck	अपर डैक Upper Deck	अंडरट्रक Under Truck
Date/ Shift	05/02/25, 0/8	05/02/25	07/02/25	-
Name of Technician	P. J. S. R. A. J. MEENA	Pankaj Kumar	31 बच्चो 21 11/11	-
Designation/ Token No.	ELF-154	ELF-154	ELF-154	-
Signature	<i>[Signature]</i>	Pankaj Kumar	31 बच्चो 21 11/11	31 बच्चो 21 11/11

Customer Feed Back/Bookings (Record feedback given by Loco pilot)

Sr. No.	Customer Feed Back/Bookings	Action Taken	Name of TCN / Attended By	Remarks, if any & Sign. of JE/SSE
1.	Cab #1 L.P. side Head light lamp N/W	Attended	AC + Manoj	<i>[Signature]</i>
2.	Cab #1 speedometer glass broken condition	Attended by SPM section		<i>[Signature]</i>
3.	Bath T.F.P. silica gel pink colour.	Attended by ME staff		<i>[Signature]</i>
4.	Hemati glass broken and Hemati Not available	same allowed		<i>[Signature]</i>
5.	Cab #1 UBA meter A volt advance.	- charged -		
6.	Cab #2 AFI and BP gauge light N/W	intended to SSEI ME		<i>[Signature]</i>
7.	Cab #2 side UBA meter properly N/W	- UBA meter removed & send R/ room	Shanku	31.1.25
8.	T.M. #1 Ailer boot damage	→ air boot changed	N.K + RD	Amul
9.	Axle No. 8 P.G. in 2 ball missing.			
10.	T.M. meter earthing cable missing No. 2, 5	→ Mm 235 Earthing cable provide	N.K + RD	Amul
11.	simulation mode 173 key-free and 005 पर simulation mode नहीं है	→ Attended.	Manoj	J. Z. <i>[Signature]</i>
		Attended	Manoj + AC	<i>[Signature]</i>
12.	Cab #2 master controller cap properly not fitting	→ Rev key fitted properly & L.N.M. screw fitted	Shanku	31.1.25

[Signature]
15-02-25

जू. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE

INSPECTION WING ELECTRICAL: CHECK AND RECORD FOLLOWINGS


23 Checking
24 KN of
25 Cr

सं N	कार्यवाही कार्य /विवरण का निरीक्षण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken			हस्ताक्षर/ टिप्पणी Sign/ Remarks	
	आगमन INCOMING (WHEN LOCO IS ENERGISED)					
जाँच की सूची CHECK LIST						
	विवरण Description	मानक मान Standard Value	वास्तविक मान Actual Value	Cab-1	Cab-2	हस्ताक्षर/ टिप्पणी Sign/ Remarks
1	Battery Voltage	100-110 V	98	98	98	
2	CHBA Voltage	95-110 V		110	110	
3	Charging Current	10 Amp		9	9	
4	Working in cooling mode both Cab	Working		NOT working		
5	Working of Flasher light, Marker light, Cab light, Signaling light, Indication lamp, Instrument light, corridor light, Cab fan, Cab AC, Cab Heater in both cabs.	Working		working	working	
6	Working of meter UBA, U& TE/BE (Bogie-1); TE/BE (Bogie-2) by both Cab	Working		working	working	
7	Working of head light contactor CPR & head light (Full/Dimmer/Rear). Check focus of Head light	Working		working	working	
8	Check Regression in both cab by A-9 and RS	Checked		checked ok		
9	RGCP: Opens at (cut out in kg/cm ²) Close at (cut in kg/cm ²)	10.0 ± 0.20 8.0 ± 0.20		10 to 8 kg/cm ² 8 to 10 kg/cm ²		
10	Working of cooling fan (Churney fan) BUR-1, BUR-2, BUR-3, BUR-4	Working		working	working	
11	Working of cooling fan SR-1, SR-2, CEL-1, CEL-2	Working		working	working	
12	Condition of Silica Gel of SR-1, SR-2	Checked		checked	checked	
13	Check Auto Flasher light by RS only and its switches.	Working		working	working	
14	Working of Flasher light by BPFL (Flasher lights are working in main & standby.)	Working		working	working	
15	Check Working of ACP, Check Working of PVEF	Working		working	working	
16	Check and Ensure proper functioning of vigilance control device	Working		working	working	
17	FDU unit set voltage at test point	0 ± 50 mv		46 mv set		
18	Working of FDU by smoke to be checked the only one cab	Working		working	working	
19	Working of monitor (DDS) Both cab	Working		working	working	
20	Match the OHE meter with DDS screen (should be same)	Same		same	same	
21	Match the time of SPM with DDS screen (should be same)	Same		same	same	
22	Check the working of the Emergency Push Button Switch for correct operation.	Checked		checked ok	checked ok	

जू. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE


कार्यवाही कार्य /विवरण का निरीक्षण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	मानक मान Standard Value	वास्तविक मान Actual Value		हस्ताक्षर/ टिप्पणी Sign/Remark
		Cab-1	Cab-2	

23	Checking Brake Power (Loco should not move on 150 KN of TE)				150 KN	checked ok	checked ok
24	Check millivolt drop MV-218 Contactor (SMI no. 275)				< 50mV	17 mV	
25	Check millivolt drop MV-126 Contactor (SMI no. 275)				< 50mV	12 mV	
26	Status of sub system from SS-01 to SS-19 (It should be 00)				All are 00	checked ok	
27	Check all foot switches operation. Connection and connection terminal not to touching with cover.				Checked	checked ok	checked ok
28	Check oil level of SR should be in.		SR-1		Between Min & Max	checked ok	
	Check oil level of SR should be in.		SR-2		Between Min & Max	checked ok	
29	Check Earth return current (P5/P7)						
	Axle no. 1	Axle no. 6	Axle no. 7	Axle no. 12			
	1-2	0-2	0-9	2-2			
30	Function test :						
	Test function Earth Fault						
	Control ckt Positive		Positive PCLH + Earth (89.7)		checked ok		
	Negative		Negative PCLH + Earth				
	Harmonic Filter		Earth Link (89.6)		checked ok		
	Aux. Ckt. 415/110		Earth + 1117 IN HB2 (89.2) HB1 Earth + 1218 (89.5)		checked ok checked ok		
31	Performance of BURs when one BUR is isolated				BUR-1	BUR-2	BUR-3
	When any one BUR goes out then rest of the two BUR's should take the load of all the auxiliaries at ventilation level 3 of the loco. OK/Not OK				checked ok	checked ok	checked ok
32	Temp. Value of TM as seen in Driver Display.						
	TM1	TM2	TM3	TM4	TM5	TM6	
	2A	2A	2A	2.5	2A	2A	
33	Take the traction both in forward & reverse direction and ensure 596 nodes appear on screen.		मानक मान	Cab-1	Cab-2		
			Yes / No	Yes	Yes		
34	Instruction stickers in cab provided		Yes / No	Yes	Yes		
B	GAUGES AND PRESSURE SWITCHES						
a)	Ensure proper position of gauges and no difference in both cab's gauge, Check all gauge light working.						
b)	Check and ensure zero error and no leakage in connection.				checked ok	checked ok	
c)	Check operation of corridor tube light and its switch.						
d)	Check fitment and operation of spot light bulb and holder in both Cab						
e)	Check all earthing points located on equipment.						


 जू. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE
 05-02-25

क्र. सं.	कार्यवाही कार्यविवरण का निरीक्षण // (शिड्यूल) Detail of Work/ Inspection) Schedule	मानक मान Standard Value	वास्तविक मान Actual Value	हस्ताक्षर/ टिप्पणी Sign/Rem
C	Rotating Machines (MRB-1&2, SCMRB 1&2, SCTM 1&2, OCB 1&2, TMB 1&2, CP-1 &2, CPA), SR & TFP Pump			
	While Loco is energised, check the following:			
a)	Check abnormal sound, temperature & sparking, Oil leakages and proper functioning of all auxiliary motors/Pumps.		checked ok	
b)	Ensure that the electrical machines and its cables are adequately protected & covered thus preventing ingress of oil		checked ok	
c)	Check direction if any motor changed.		Normal	
d)	Measure the current of all four oil pumps. (IC Sch.)			
D	While Loco is energised, Check and attend for proper working of			
	Working of all the rotating switches in SB-1 panel to be checked (should be in normal position)			
	Switch no.	Position	Switch no.	Position
	154	Normal	160	'1'
	152	'0'	237.1	'1'
E	Air delivery measurement in 3-phase locomotive to ascertain proper cooling and pressurization of Machine Room. (As per RDSO/2009/EL/SMI/0255 Rev. '0', dtd.08.05.2009)			
During IRC work				
	SCTMB & OCB#1,2 (Min:13m/s)	MRB#1&2 (Min:03m/s)	SCMRB#1&2 (Min:12m/s)	OCB#1 (Min: 08 m/s)
				OCB#2 (Min: 08 m/s)
				TMB#1&2 (Min:12m/s)
1	21.43	11.35	15.69	8.25 8.29 8.11 8.30 7.40 8.10 15.55
				9.11 9.30 9.09 7.11 6.50 5.04 15.21
				6.25 7.15 6.70 8.05 6.10 7.12 14.16
2	20.86	6.12	15.25	7.88 8.40 8.31 5.40 5.90 4.90 15.02
				5.50 6.30 7.30 8.0 7.70 5.80 14.86
				15.24
During FRC work				
	SCTMB & OCB#1,2 (Min:13m/s)	MRB#1&2 (Min:03m/s)	SCMRB#1&2 (Min:12m/s)	OCB#1 (Min: 08 m/s)
				OCB#2 (Min: 08 m/s)
				TMB#1&2 (Min:12m/s)
1	20.7	10.3	16.3	13.2 13.4 12.6 13.2 12.3 13.4 16.1
				10.6 10.8 11.4 10.4 9.8 10.5 14.4
				10.2 11.2 11.6 10.8 11.2 11.6 13.4
2	25.3	7.3	12.7	14.6
				14.2
				15.6
Check Earthing shunt of Bogie to Body				
	Axle box 1-3	ok	Axle box 2-4	ok
	Axle box 5-7	ok	Axle box 6-8	ok
Check Earthing shunt of Axle to Bogie				
	Axle box 2	ok	Axle box 3	ok
	Axle box 6	ok	Axle box 7	ok
F	CVVRS: Check proper function and setting of all cameras. Ensure date and time also.			

ब्र. इंजी/सी.से.इंजी का हस्ताक्षर Signature of JE/SSE

क्र. सं.	कार्यवाही कार्यविवरण का निरीक्षण // (शिड्यूल) Detail of Work/ Inspection) Schedule	मानक मान Standard Value	वास्तविक मान Actual Value	हस्ताक्षर/ टिप्पणी Sign/Rem																																																																																	
G	ENERGY CUM SPEED MONITORING SYSTEM (ESMON)																																																																																				
a)	Visually check the ESMON for any abnormality and send the memory card to section for data retrieving.			 16591159.9 2232004.1 137644km. working																																																																																	
b)	Energy Consumed																																																																																				
c)	Energy Regenerated																																																																																				
d)	Total KM																																																																																				
e)	Working of Speedometer																																																																																				
H	Simulation mode:																																																																																				
a)	Vigilance working from both cabs		working	 working No Leakage No Leakage																																																																																	
b)	160 kept on 0 ensure speed showing 14 kmph																																																																																				
c)	Check both SR Contactor air leakage 12.4/1 & 12.4/2																																																																																				
d)	FB Cubical contactor air leakage (8.1 & 8.2)																																																																																				
I	Check operation of Vigilance Control Device (VCD)																																																																																				
	VCD becomes active when any one or more operation listed below is not performed for continuous 60 seconds (1 minute)			checked ok																																																																																	
	i) Change of TE	ii) Application of PVCD																																																																																			
	iii) Sander operation	iv) Application of brake A-9																																																																																			
	v) Application of brake SA-9																																																																																				
	Check following LED Indication/Status of following items after elapse of 60 sec																																																																																				
	<table border="1"> <thead> <tr> <th rowspan="3">SN</th> <th rowspan="3">Indication</th> <th colspan="8">Status of Indication</th> </tr> <tr> <th colspan="2">From 60 to 68±2 sec</th> <th colspan="2">From 68±2 to 76 sec</th> <th colspan="2">After 76 sec</th> <th colspan="2">After 76 + 34 sec</th> </tr> <tr> <th>Std</th> <th>Observed</th> <th>Std</th> <th>Observed</th> <th>Std</th> <th>Observed</th> <th>Std</th> <th>Observed</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>LED Indication</td> <td>ON</td> <td></td> <td>ON</td> <td></td> <td>ON</td> <td></td> <td>OFF</td> <td></td> </tr> <tr> <td>2</td> <td>Buzzer sound</td> <td>OFF</td> <td></td> <td>ON</td> <td></td> <td>OFF</td> <td></td> <td>OFF</td> <td></td> </tr> <tr> <td>3</td> <td>VCD Pneumatic Valve</td> <td>OFF</td> <td>checked ok</td> <td>OFF</td> <td>checked ok</td> <td>ON</td> <td>checked ok</td> <td>ON</td> <td>checked ok</td> </tr> <tr> <td>4</td> <td>Penalty brake</td> <td>OFF</td> <td></td> <td>OFF</td> <td></td> <td>ON</td> <td></td> <td>ON</td> <td></td> </tr> <tr> <td>5</td> <td>Re-setting of VCD by any one or more of the above operations</td> <td>YES</td> <td></td> <td>YES</td> <td></td> <td>NO</td> <td>197</td> <td>Only by re-set switch</td> <td></td> </tr> </tbody> </table>									SN	Indication	Status of Indication								From 60 to 68±2 sec		From 68±2 to 76 sec		After 76 sec		After 76 + 34 sec		Std	Observed	Std	Observed	Std	Observed	Std	Observed	1	LED Indication	ON		ON		ON		OFF		2	Buzzer sound	OFF		ON		OFF		OFF		3	VCD Pneumatic Valve	OFF	checked ok	OFF	checked ok	ON	checked ok	ON	checked ok	4	Penalty brake	OFF		OFF		ON		ON		5	Re-setting of VCD by any one or more of the above operations	YES		YES		NO	197	Only by re-set switch	
SN	Indication	Status of Indication																																																																																			
		From 60 to 68±2 sec		From 68±2 to 76 sec		After 76 sec		After 76 + 34 sec																																																																													
		Std	Observed	Std	Observed	Std	Observed	Std	Observed																																																																												
1	LED Indication	ON		ON		ON		OFF																																																																													
2	Buzzer sound	OFF		ON		OFF		OFF																																																																													
3	VCD Pneumatic Valve	OFF	checked ok	OFF	checked ok	ON	checked ok	ON	checked ok																																																																												
4	Penalty brake	OFF		OFF		ON		ON																																																																													
5	Re-setting of VCD by any one or more of the above operations	YES		YES		NO	197	Only by re-set switch																																																																													
J	ERROR LOG																																																																																				
	Fault code	Error log					Action Taken																																																																														
		nil																																																																																			

अन्य किसी भी जानकारी **Any Other Information:**

RTIS working 21-9+1+1+L
 1+8-2/9
 ⑨

Signature and Name of JE/SSE
 Incoming Inspection with date & shift
 05.02.25

Signature and Name of JE/SSE for
 Final Inspection with date & shift
 07/2/25

SCHEDULE PROGRESS CHART

SN	Date	Shift	QC	Work Details	Name of JE/SSE	Sign of JE/SSE	Remarks
1	05-02-25	00/08	EL	IRC Done	Kantilal	Ashale	Chitragad + Pankaj Ladu
2	5/2/25	8/12	BL	Cab 1 sel to alted	Adees		Mamaji + Ashale
3	5/2/25	8/12	BL	Old sel, R, spec. to alted	Adees		M.K. + R + nemment
4	5/2/25	8/12	medly	ER & ^{Bur} BR ^{sup} sup			Medha self supare
5	5/2/25	16/12	BL	Cab 2 sel to alted			Shal + Shal
6	5/2/25	16/12	v-	Auditory sel a gny	R-V gny	Shal	Shal + Shal
7	07/2/25	00/08	EL	FRC Done	Dismash	Shal	MP + AV
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							

सी.से.इंजी इंचार्ज का हस्ताक्षर  Signature of SSE In-charge



पश्चिम रेलवे
Western Railway

**SABARMATI DIESELS, LOCO CARE CENTRE, SABARMATI
ELECTRICAL**

[3 फेज विद्युत लोकोमोटिव आई ए/आई बी आई सी अनुसूची [निरीक्षण]

1A/1B/1C Schedule of 3Phase Electric Locomotive [Inspection]

लोको संख्या Loco No 32458 क्लास Class WAG 9 शिफ्ट में लेने का दिनांक Date taken under Sch IA

क्र.सं. SN	कार्यवाही कार्य/निरीक्षण का विवरण / (शिफ्ट) Detail of Work/ Inspection (Schedule)	कार्रवाई की गयी Action Taken	डीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	डाइविंग डेस्क (Driving Desk)			
1	Clean the surfaces of the driver's desk with a soap solution and cloth, taking care not to allow water to enter electrical cubicles.	checked	Manoj Kumar CAB 2 Cub # 1	Manoj Kumar
2	Clean the dust filter on the buzzer using a soft brush without using the pressure compressed air.	checked		
3	Ensure that transparent rubber caps provided over the pushbuttons of driver desk.	checked		
4	Clean the battery, OHE and TE BE meters in both cabs and check for zero error.	checked		
5	Check tightness operation cable rubbing of connector, earthing of angle transmitter, all rubber gasket and all equipment located on BL and its box frame inside the panel. Clean contacts, check cap and its fitment tightness.	checked		
6	Check tightness of sub D located on BL.	can		
7	Check ZPT switch located on pneumat 2 panel.	can		
8	Check all earthing points located on equipment.	can		
C	LIGHTING AND AIRFLOW			
	हेड लाइट, कैब व कोरिडोर लाइट, फ्लैशर लाइट, मार्कर लाइट HEAD LIGHT, CAB & CORRIDOR LIGHT, FLASHER LIGHT, MARKER LIGHT			
1	Check lighting units for physical damage, tightness of fixing connections, particularly look for signs of overheating or burning. Replace bulbs tubes, which have failed.	checked	Manoj Kumar CAB 2 Cub # 1	Manoj Kumar
2	Clean all internal light unit diffusers, bulbs or tubes and reflectors.	checked		
3	Clean the glasses of the headlight lamp and marker light.	checked		
4	Ensure that there is no entry of water through head light lamps.	checked		
5	Check for crack or breakage of the aluminum casing of headlight beams.	checked		
6	Check the proper operation of flasher light, marker light (red & white), headlight, cab lights, disc light, m/c room light.	checked		
7	Check headlight holder and clean glass & reflector. check tightness of headlight convertor, Ensure sealing	checked		
8	Clean marker light glass and check tightness of connection. Check looseness, flashing in flasher unit.	checked		

Remarks if any:

प्रत्येक के हस्ताक्षर Signature of JSSC

CAB 1
CAB 2
Signature of JSSC
8/9/24

क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	Master Controller (IC Sch.)			
1	Calibrate the angle transmitter			
2	Grease Camshafts, seats under control handles and other moving parts if stiff to operate or dry of lubricant.			
3	Check that the contacts are operating correctly by the camshaft and adjust if necessary.			
4	Check that the rollers are free to rotate and all wiring is sound and secure. Operate handles and ensure interlock functions correctly.			
5	Ensure that caps have been provided to cover the auxiliary contacts.			
6	Check the absolute value of transmitter.			
7	Check the tightness of the fasteners & cable connection.			
8	Ensure that schematic numbers of various equipments are intact. To be provided in case of deficiency.			
B	SB1 & 2, HB1 & 2 AND FB PANEL / CUBICLE			
1	Check the mounting block of 8.1 and 8.2 contactors by opening side windows and check the main contactor, pre charging contactor foundation bolt tips for looseness and overheating by removing arc-chutes from front side.	checked		
2	Check the condition of capacitors for leakage and check earth fault relay, resistance and discharging resistance for overheating. Check the tightness of all fastener lug, LEM sensor and CTs.	checked		
3	Ensure that the various foundations bolts, body support bolts and supports plates of FB cubicle are intact and tight. Check tightness of cubical doors safety locks.	checked		
4	Ensure tightness of various electrical connections, CBS in SB, HB & FB cubicles.	checked		
5	Check back side of HB cubicle all SB connections for tightness/overheating/cable rubbing.	checked		
6	IC Sch.: a) Clean the various equipments fitted inside the SB, HB & FB cubicle. b) Visual examination of various EPCs & EMCs fitted inside FB cubicle and ensure that there is no crackness of cover cylinder, leakage and they are functioning properly. c) Check the tightness of various PCB cards in central electronics. d) Check the RC input filter circuit for any abnormality and measure the resistance value. e) Take out the arc-chutes of pre-charging contactors for looseness of strips and ensure tightness of its armature locking nut by hand. f) Check the FB cable junction for tightness, cable rubbing and overheating.			

पर्यवेक्षक के हस्ताक्षर

Signature of JE/SSE

CA 2

31/05/2020

27/05/20

कंप्यूटर वेल्डिंग = 417 MUF

SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
C	HB CUBICLE :			
1	Check all equipments' fitment, tightness, intactness of base foundation bolts & body support.	checked		
2	Ensure earthing point/shunts of all panels/cubicles.	checked		
3	Check all MCB cable connections & Siemen connector tightness and no overheating.	checked		
4	Check tightness of 80 A & 150 A contactors connection and condition of tips.	checked		
5	Check 1000 V/415 V/110 V transformer connections for overheating and tightness of foundation bolts and checking of fuses for healthy connection.	checked		
6	Check tightness and condition of capacitor, LEM sensor below HB panel, earth fault relay & resistance connection, RLC plate, temperature sensor and all diode boxes.	checked		
7	Checking of OCB cable in HB 1 & 2 for overheating cable no.1121, 1122, 1123 (A & B).	checked		
D	SB CUBICLE:			
1	Check fasten lug connected on various equipment. Fitment, tightness.	checked		
2	Check intactness of base foundation bolts & body support. Check tightness of cubical doors safety locks.	checked		
3	Check all EMC connector lug position/layout. It should not be touch with plunger.	checked		
4	Visually check the connections on backside of SB 1 & 2 panel for overheating of WAGO connector etc.	checked		
5	Check tightness of DC-DC converter 24V/48V and Siemen connector for overheating.	checked		
6	Visually check all pressure switches, tightness of MCB, MCR relay, no voltage relay connections.	checked		
7	Key interlocking: Check all keys are present & the complete system is operational.	checked		
8	Ensure the healthiness; Visually check all pre/proper functioning of rotating switch 152,154 and 237.1 on its various locations.	checked		
9	Check visually for any abnormality in SB, HB & FB cubicle	checked		
10	Ensure proper functioning of thermostat of central electronics. (IC Sch.)			
E	MAIN ASSEMBLY BOX-1 & BOX-2:			
1	Clean the dust of enclosure using vacuum cleaner.			
2	Check the metallic strip provided for spring action in the contact is intact. Replace the contact if required.			
3	Check the connections for 25, 50 & 70 Sq. mm cables for their tightness. (IC Sch.)			
4	Tightness of knife contact connection (female), 3-phase choke connection, Power contactor connection. (IC Sch.)			

cab 2

Signature of JE/SSE

पर्यवेक्षक के हस्ताक्षर

SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
F	CENTRAL ELECTRONIC RACK			
1	Check visually and manually all cards tightness, locking, all sub-D connection tightness, all optic fibre cable tightness for proper layout. Check tightness of cubical doors safety locks.	ok	ok	
2	Check the operation of all fans for free movements.			
3	Check the tightness of connections of control cards. (IC Sch.)			
G	FIRE DETECTION UNIT			
1	Calibrate the FDU and set voltage in between: Trolex make: 0 to ± 100 Mv Siemens/Cerberus make: 0 to ± 50 mV	ok	ok	
2	Check and clean FDU pipe line by vacuum cleaner. (IC Sch.)			
3	Ensure the intactness / firmness of cable connection of Sicemcouplers of differential amplifiers provided below SR oil pump. (IC Sch.)			

Remarks if any:

h m l f m e r
5/21/25

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

AUXILIARY MACHINES SCHEDULE				
क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	Oil circulating pumps (SR & TFP)	OK		
	1) Visually examine all SR&TFP oil pumps (Four nos.) for any oil leakage / any abnormal sound and take needful action.	OK		
	2) Check the mechanical support fasteners of all four oil pumps.	OK		
	3) Check and secure rubbing of SR/TFP Cable.	OK		
B	During schedule check all Auxiliary Blower and Motors: -	OK		
	1) Check tightness of foundation bolts of all auxiliary motors.	OK		
	2) Visual examination / RDPT of impeller of OCB.	OK		
	3) Check the condition of all flexible hoses connected with various auxiliary blowers and replace, if required.	OK		
	4) Check tightness of SB and cable connections at terminal box.	OK		
	5) Ensure that the terminal covers of various auxiliary motors are intact and water tight. Special attention needs to be given to main compressor, OCB, TMB motor cable layout and water tightness of its entry point into the motor terminal.	OK		
	6) Clean commutator of CPA motor. Check carbon brush and its holding assembly and replace worn out / defective carbon brushes and associated equipments.	OK		
	7) Check availability of earthing shunt.	OK		
	8) Check condition of cab fan foundation, secure rubbing of wire, and check freeness of fan blade.	OK		
C	IC Sch.: Besides of the above Sch. following attention needs to be given: -	—	IA	
	1) Check the electrical connections of all four oil pumps.	—		
	2) Check the electrical connections of all auxiliary motors.	—		
	3) Greasing of all motors with recommended grease or RR-3 Servo Gem Grease ,6 to 7 Stroke ,15 gm.	—		

Remarks if any:

Note: MCP and TFP ~~अनुसंधान~~ ^{अनुसंधान} की गई
 ② IR 100 मगर. में (सभी का)

Signature of JE/SSE
 पर्यवेक्षक के हस्ताक्षर
 11/2/20

32458
IA

ट्रेक्शन मोटर शिड्यूल TRACTION MOTOR SCHEDULE				
(A) Sch. IA/IB/IC: TM Schedule				
क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
1	Examine all traction motors for signs of damage, dents or other defects caused by ballast. Check air outlets are not obstructed in any way.	OK	RD + Hemant Nishu	
2	Check traction power cables, speed sensor and temperature sensor cables and ensure that they are not chamfered or damaged in any way.	OK		
3	Check Tightness of both end cover bolts of Traction Motor.	OK		
4	Check the intactness of the junction box cover and bolt	OK		
5	Open TM Junction box at body side and check the tightness of connections	OK		
6	Check the condition of bellows and replace if required.	OK		
(B) Sch. IC: TM Schedule & Greasing				
क्र.सं. SN	कार्यवाही कार्य / का विवरण निरीक्षण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
1	Check for intactness of Grease nipple on NDE & DE side. Lubricate the both end bearings using a grease gun with specified grease and send old grease sample to Lab for testing metal content.	OK	RD + Hemant Nishu	
2	Check the condition of bearing by seeing the grease, which comes out from grease inlet. Check the condition of grease too.	OK		
3	Send grease sample to Lab for testing metal content, whenever grease available.	OK		
4	Check under truck TM cables for any rubbing against metallic body and secure cables properly.	OK		
5	If applicable following to be check:			
	i) Ensure tightness of all bolts of all Hurth coupling.			
	ii) Check oil level of Hutch coupling and send sample of oil to Laboratory.			
	iii) Check all TM coupling membrane for crack and oil leakages.			
	iv) Clean sleeve and star of Hutch coupling.			
	v) Check and replace bolt if found defective treads of bolts of sleeve and star of Hutch coupling.			
	vi) Check free movement of Hutch coupling.			

Sr.	Details of Work / Inspection (Schedule)	Action Taken	Name of TCN	Sign / Remarks
C	HARMONIC FILTER			
1	Examine the roof-mounted resistor for any signs of damage or overheating or presence of foreign materials and clean debris away from the resistor and its insulator	OK	In Progress	In Progress
2	Check and ensure the electrical connections and its tightness.	OK		
3	Visually inspect the contact tips of contactors for signs of arcing damage. Repair / replace the defective parts	OK		
4	Visually inspect the capacitor elements inside the cubicle, checking for signs of damage	OK		
5	Check and Record Capacitor Bank Capacitance Each Capacitor (66.6 μ F $\pm$ 5%) = 417 μ F	OK		
6	(IC Sch) Blow & Clean the filter resistor and its insulators			
7	(IC Sch) Perform functional checks ensuring the main and Aux. Contacts operate correctly			
D	PROPULSION SYSTEM: TRACTION CONVERTER			
1	Check the cable connection of Sichem connectors of differential amplifier provided below SR oil pump		Sch. Attended by Medley staff	
2	Check the condition of silica gel. If pink replace with dried silica gel			
	IC Sch:			
	a) Clean resonance circuit capacitor.			
	b) Cleaning by Vacuum cleaner			
	c) Clean DC link capacitors by blowing after opening side cover. Check that there is no sign of leakage from the capacitors			
3	d) Clean the isolating blade and spring contact of earthing switch. Lightly lubricate with the specified grease			
	e) Check the tightness of SR electronics PCB			
	f) Ensure sealing of incoming cable gland of control card rack to avoid dust entry			
	g) Check the ventilation fans of traction converters			
E	AUXILIARY CONVERTER 1, 2 & 3			
1	Visually check the connection of choke and transformer for overheating			
2	Check the tightness of foundation bolts and side supports for crackness. Check tightness of cubical doors safety lock			
3	Clean all dirt and dust deposit. Cleaning is by means of blowing out bushing off with a non-metallic brush or by rubbing with a cloth			
4	Check the tightness of siccem coupler and earthing point			
5	Check all wirings are secured and insulations are not damaged, burnt or eroded. Visually inspect all components for physical damage.			
6	Auxiliary rectifier & Inverter (CG Module & WRE module): check the security of bolted terminals and mechanical mounting of larger components.			
7	(IC Sch) Check the contacts of all modules and ensure proper tightness			

F	TRACTION CONVERTER (SR)			
1	Examine all electrical equipment of traction converter for signs of dirt, corrosion, damage etc. Remove all dust/dirt deposits from the connection insulators. Check the tightness of foundation supports and side supports for crackness. Check tightness of cubical doors safety locks			
2	Check the main contactor, pre-charging contactor foundation bolt and tips for looseness and overheating by removing archutes. Check and ensure tightness of pre-charging contactor armature locking nut and strips			
3	Check all connected fast on lug, bus bar connection, CTs, all LEM sensor connections, gate unit connections, pre-charging, MUB and its earth fault resistance, DC link and series resonance capacitor for leakage, tightness and overheating			
4	Check the connection of earth fault relay, DC link sensor and all the earthing point of SR1, SR2			
5	Check BDV of traction converter oil (in GTO based loco), should be 30KV			
6	Carry out DGA of traction converter oil by C&M Lab (in GTO base loco)			
7	Check the oil level indicator situated on the conservator(Expansion Tank). If the oil is below the minimum mark-top up with the specified oil. Check for any signs of leakage, Range Oil level middle strip +/- 1.5"			
8	Check for any leakage, loose, missing of screw from oil pipe joint, two flange joints, wire braided pipe, valve set vent plug, stoochi coupling, top bottom oil pipe, back body of valve set			
9	SR-1 & SR-2 terminal, if difference of inductance between any two phase is < 0.005mH, allow the motor for next schedule			
10	If the value is more than 0.005 mH, measure the inductance of individual TM and if difference between two phase of motor is < 0.015mH , allow the motor for next schedule. If > 0.015mH , remove the motor			
11	Check the cable connection of Sichem connectors of differential amplifier provided below SR Oil pump.			
12	Check ventilation fan of Traction converter.			

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE