



पश्चिम रेलवे
Western Railway

IC

3/10

**SABARMATI DIESELS, LOCO CARE CENTRE, SABARMATI
ELECTRICAL**

[3 फेज विद्युत लोकोमोटिव आई ए/आई बी/आई सी अनुसूची [आवक/जावक निरीक्षण]
IA/IB/IC Schedule of 3Phase Electric Locomotive [Incoming/Out Going Inspection]

लोको संख्या Loco No 32461 क्लास Class WAG-9HC शिड्यूल में लेने का दिनांक Date taken under Sch 4-10-24

	आगमन Incoming / शिड्यूल Schedule		अंतिम निरीक्षण Final Inspection	
	अपर डेक Upper Deck	अंडर ट्रक Under Truck	अपर डेक Upper Deck	अंडर ट्रक Under Truck
Date/ Shift	04-10-24 8/17	4.10.24 / 8/17	4.10.24 0/28	4.10.24 0/28
Name of Technician	RAJESH POTAR	Rajesh Potar	Munish Kumar	Munish Kumar
Designation/ Token No.	ELF-I	ELF-I	ELF-I	ELF-I
Signature	Rajesh		Munish Kumar	Munish Kumar

Customer Feed Back/Bookings (Record feedback given by Loco pilot)				
Sr. No.	Customer Feed Back/Bookings	Action Taken	Name of TCN / Attended By	Remarks, if any & Sign. of JE/SSE
1.	MRB #1 CB fused	MRB1, 2 checked & found OK	Munish Kumar	
2.	Both AC Motors	Same condition as before		
3.	Cab #1 ELT new	ELT changed	Munish Kumar	Self. J. 2024
4.	Memory Card not comp to att.	Attended By Download Data & checked found Normal		
5.	Abnormal comp from Under frame.	checked OK		

Signature of JE/SSE
व. डी. जी. / सी. डी. जी. के. हस्ताक्षर

INSPECTION WING ELECTRICAL: CHECK AND RECORD FOLLOWINGS

क्र.सं.	कार्यवाही कार्य/निरीक्षण का विवरण / (शिड्यूल)	कार्यवाही की गयी Action Taken				
SN	Detail of Work/ Inspection (Schedule)					
A	आगमन INCOMING (WHEN LOCO IS ENERGISED)					
जाँच की सूची CHECK LIST						
	विवरण Description	मानक मान Standard Value	वास्तविक मान Actual Value	Cab-1	Cab-2	हस्ताक्षर टिप्पणी Sign/ Remarks
1	Battery Voltage	100-110 V	97			
2	MCB 100 Voltage	-----				
3	CHBA Voltage	95-110 V	102			
4	Charging Current	10 Amp	3 A			
5	Working in cooling mode both Cab	Working	not working			
6	Working of Flasher light, Marker light, Cab light, Signaling light, Indication lamp, Instrument light, Cab fan, Cab AC, Cab Heater in both cab.	Working		working	working	
7	Working of meter UBA, U & TE/BE (Bogie-1); TE/BE (Bogie-2) by both Cab	Working		working	working	
8	Working of head light contactor CPR	Working		working	working	
9	Check Regression in both cab by A-9 and RS	Checked		OK	OK	
10	RGCP: Opens at (cut out in kg/cm ²)	10.0 ± 0.20	10.0	OK	OK	
	Close at (cut in kg/cm ²)	8.0 ± 0.20	8.0	OK	OK	
11	Working of cooling fan (Churny fan) BUR-1, BUR-2, BUR-3, BUR-4	Working		working	working	
12	Working of cooling fan SR-1, SR-2, CEL-1, CEL-2	Working		working	working	
13	MRB-1 Timer Second	-----		—	—	
14	MRB-2 Timer Second	-----		—	—	
15	VCB Counting no./Pressure in kg/cm ²	5.0 – 5.8	5.0/5.8	—	—	
16	Condition of Silica Gel of SR & TFP Breather SR-1, SR-2, TR-1, TR-2	Checked		pink	pink	
17	Check Auto Flasher light by RS only and its switches.	Working		working	working	
18	Working of Flasher light by BPFL (Flasher lights are working in main & standby.)	Working		not working	working	
19	Check Working of ACP, Check Working of PVEF			working	working	
20	Check and Ensure proper functioning of vigilance control device			OK	OK	
21	FDU unit set voltage at test point	0 ± 50 mv	13mv	30mv set		
22	Working of FDU by smoke to be checked the only one cab	Working		working	working	
23	Working of monitor (DDS) Both cab	working		working	working	
24	Checking Brake Power (Loco should not move on 150 KN TE)					

ज.इ.जी./ सी.से.इ.जी.के हस्ताक्षर Signature of JE/SSE

ज.इंजी/ सी.से.इंजी.के हस्ताक्षर  Signature of JE/SSE

क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	हस्ताक्षर / Sign/ Remarks
B	GAUGES AND PRESSURE SWITCHES		
1	Ensure proper position of gauges and no difference in both cab's gauge. Check all gauge light working	working	
2	Check and ensure zero error and no leakage in connection.	—	
3	Ensure proper tightness, working and its setting of pressure switches.	—	
4	No air leakages from inside pressure switch.	—	
5	Check the electrical connectors condition and its tightness of pressure switch.	—	
6	Check UIC socket near head light bulb.	—	
7	Check bulb/holder/connection on pneumatic gauge panel.	—	
8	Check operation of corridor tube light and its switch.	working	
9	Check fitment and operation of spot light bulb and holder in both Cab	checked ok	
10	Check fitment, tightness and assembly fitment of flasher unit, head light bulb connection and cable rubbing.	checked ok	
11	Visually inspect the primary current transformer resistance for evidence of overheating located on roof.	—	
12	Check and clean FL LED dome and marker light.	checked ok	
13	Check all earthing points located on equipments.	—	
14	Check cab light connection for tightness and cable rubbing.	—	
C	Rotating Machines (MRB-1&2, SCMRB 1&2, SCTM 1&2, OCB 1&2, TMB 1&2, CP-1 &2, CPA), SR & TFP Pump		
	While Loco is energised, check the following:		
	a) Check abnormal sound, temperature & sparking, Oil leakages and proper functioning of all auxiliary motors/Pumps.	Checked ok	
	b) Ensure that the electrical machines and its cables are adequately protected & covered thus preventing ingress of oil		
	c) Check direction if any motor changed.		
	d) Measure the current of all four oil pumps. (IC Sch)		
D	While Loco is energised, Check and attend for proper working of		
	Working of all the rotating switches in SB-1 panel to be checked (should be in normal position)	Checked ok	
	Switch no. Position		
	154 Normal		
	152 '0'		
	160		
	237.1		
E	GENERAL ITEMS		
1	Carryout detail checks on any unusual occurrences reported by drivers in the loco log book and the same should be relayed to the shed through TLC.	Checked ok	
2	The DDS of the loco to be thoroughly examined and needful action be taken.		

क्र.सं. SN	कार्यवाही कार्य/निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	हस्ताक्षर/ टिप्पणी Sign/ Remarks	
3	Deficiency of shunt cable of BG & Body parts.	checked ok		
4	Ensure proper functioning of auto flasher light, marker light and head light (Full/Dimmer/Rear). Check focus of Head light.	checked ok		
5	Air delivery measurement in 3-phase locomotive to ascertain proper cooling and pressurization of Machine Room. (As per RDSO/2009/EL/SMI/0255 Rev.'0', dtd.08.05.2009)	checked ok		
6	Check and Ensure proper connection of air dryer in SB.	—		
7	Check all type of resistance and tightness of its connections.	—		
8	Relay 78MCR to be calibrate.	—		
9	Check Diode connection in SB Panel and check also falling of any foreign material.	checked ok		
10	Check tightness of Amplifier module coupler fitted between OCB-SR.	checked ok		
11	Check tightness of connection and leakage of MRB capacitor.	—		
12	Check Earthing shunt of Bogie to Body			
	Axle box 1-3	ok	Axle box 2-4	ok
	Axle box 5-7	ok	Axle box 6-8	ok
13	Check Earthing shunt of Axle to Bogie			
	Axle box 2	ok	Axle box 3	ok
	Axle box 6	ok	Axle box 7	ok
14	Remove Electrical cable from Earth return Unit, Remove Earth return unit from Axle Box, check earth brush and replace if required.			
15	Check intactness of Axle box cover all bolts and ensure intactness of Earth return shunt from Axle box to Bogie frame.			
F	CVVRS: a) Clean dust particle deposited on all camera and NVR box.			
	b) Check tightness of all connector fitted on NVR box.		NA	
	c) Check proper function and setting of all cameras. Ensure date and time also.			
G	ENERGY CUM SPEED MONITORING SYSTEM (ESMON)			
1	Visually check the EMSON for any abnormality and send the memory card to section for data retrieving.			
2	Energy Consumed		14687320	
3	Energy Regenerated		1972127	
4	Total KM		63204	
5	Working of Speedometer		working.	
H	Simulation mode:			
a	Vigilance working from both cabs		ok	
b	160 kept on 0 ensure speed showing 14 kmph		ok	

Signature -
 यू.ईजी/ सी.ये.ईजी.के हस्ताक्षर Signature of JE/SSE

क्र.सं.	कार्यवाही कार्य/निरीक्षण का विवरण / (सिफ्ट)	कार्यवाही की गयी	हस्ताक्षर/ टिप्पणी						
Sl. No.	Detail of Work/ Inspection (Schedule)	Action Taken	Sign/ Remarks						
e	Check both HFC Contactor air leakage (2 & 3 & 4 & 5)	OK							
d	HFC cubical contactor air leakage (8 & 9 & 10)	OK							
1	Check operation of Vigilance Control Device (VCD)								
VCD becomes active when any one of train operations listed below is not performed for continuous (6) seconds (1 minute).									
i) Change of H		ii) Application of P.V.C.D							
iii) Sander operation		iv) Application of brake A-9							
v) Application of brake SA-9									
Check following LED Indication/Status of following items after elapse of 60 sec									
SN	Indication	Status of Indication							
		From 60 to 68±2 sec		From 68±2 to 76 sec		After 76 sec		After 76 - 34 sec	
		Std	Observed	Std	Observed	Std	Observed	Std	Observed
1	LED Indication	ON		ON		ON		OFF	
2	Buzzer sound	OFF		ON		OFF		OFF	
3	VCD Pneumatic Valve	OFF	OK	OFF	OK	ON	OK	ON	OK
4	Penalty brake	OFF		OFF		ON		ON	
5	Re-setting of VCD by any one or more of the above operations	YES		YES		NO		Only by re-set switch	

Rajesh. RAJESH POKHRI + Senu (APP) 04-10-24 / 8/17
Signature and Name of Technician for Inspection Incoming with date & shift:

Sachin. SACHIN BAISLA + 04/10/24 + 8/17
Signature and Name of JE/SSE for Inspection Incoming with date & shift:

मकेश पवार makesh.p. 08/10/24 shift 00
Signature and Name of Technician for Inspection Final with date & shift:

Kantilal Kantilal + 08/10/24 shift 00
Signature and Name of JE/SSE for Inspection Final with date & shift:

अन्य किसी भी जानकारी Any Other Information:

IRC ATC Flow
MRB1&2 - ~~6.2~~ network/6.2
SCMRB1&2 - 14/13
SCMRB1&2 - ~~13/13~~ 13/13

FRC
Tm1-13 17
Tm2-11 12
Tm3-13 17
Tm4-14 16
Tm5-14 12
Tm6-15 17

FRC
MRB1&2 - 6.8/6.5
SCMRB1&2 - 21/15
SCTMB1&2 - 28/22

OCB1

OCB2

मी.से.इजी इंचार्ज का हस्ताक्षर Signature of SSE In-charge (Inspection)

S.2 S.3 S.0
6.0 6.1 5.9
7.2 7.4 7.3

S.0 S.2 S.1
6.5 6.8 6.3
7.5 7.2 7.1

OCB1 FRC
6.0 6.5 6.9
6.5 6.8 6.0
6.3 6.4 6.1

OCB-2
6.5 7.0 7.1
6.7 6.9 6.8
6.7 6.8 7.0

Sachin
मी.से.इजी/ मी.से.इजी के हस्ताक्षर Signature of JE/SSE

SCHEDULE PROGRESS CHART

SN	Date	Shift	QC	Work Details	Name of JE/SSE	Sign of JE/SSE	Remarks
1	04/10/24	8/17	EL	ITC down	Sachin		
2	04/10/24	10/14	EL	Cable 1 Sch down +	Kutcher	←	
3	05-10-24	010	EL	Cable 2 Sch	Mahesh	→	
4	9	2	4	GR 1,2, BUR 1,2,3	afk	→	
5	05/10/24	16/14	1	ITM sch. group a RT	R.V. Yadav	→	
6	05/10	01/14		Auxiliary sec & group	J.2.		
7	06/10/24	06/8	EL	FRC to do	Kankar	→	
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							

म. डी.जी. / सी. डी.जी. के द्वारा/ Signature of JE/SSE

32461

pre testing booking

- * Cab #2 AC blower C/B tripped & cab #1 AC blower com. broken cooling not ok
 (1.) Both cab AC not working (subrol) → Same condition allong
 2.) MRB #1 C/B tripped again & alarm (sound) & Earth
 3.) Cab #1 FLT BUZZER ~~not working~~ → MRB checked of-ok
 4.) Cab #1 LP side CFL not working in MRB - same alarm of ok
 5.) Cab #2 side ~~one CFL~~ one CFL Ind no. not working → material not available of-ok
 6.) Cab #2 ALP side cab Fan sound - removed → offer put - of-ok
~~7.)~~ ~~MRB-2~~

8.) Abnormal Sound in following Aux. Machine! - Set. TMB-2 - ~~same~~ followed

- ① Cab #1 FLT + FL unit to provide of-ok

MRB-2, 1 } removed by
 TMB-1 } CH & Hlover
 Section
 Attended
 All
 checked of-ok



पश्चिम रेलवे
Western Railway

**SABARMATI DIESELS, LOCO CARE CENTRE, SABARMATI
ELECTRICAL**

[3फेज विद्युत लोकोमोटिव आई ए/आई बी/आई सी अनुसूची [निरीक्षण]
IA/IB/IC Schedule of 3Phase Electric Locomotive [Inspection]

लोको संख्या Loco No 32462 क्लास Class WAG9MC शिड्यूल में लेने का दिनांक Date taken under Sch 04-10-24

क्र.सं. SN	कार्यवाही कार्य/निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्रवाई की गयी Action Taken	टीसीएन का नाम Name of Sign/ TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	डाइविंग डेस्क (Driving Desk)			
1	Clean the surfaces of the driver's desk with a soap solution and cloth, taking care not to allow water to enter electrical cubicles.			
2	Clean the dust filter on the buzzer using a soft brush without using the pressure / compressed air.			
3	Ensure that transparent rubber caps provided over the pushbuttons of driver desk.			
4	Clean the battery, OHE and TE/BE meters in both cabs and check for zero error			
5	Check tightness/operation/cable rubbing of connector, earthing of angle transmitter, all rubber gasket and all equipment located on BL and its box frame inside the panel. Clean contacts, check cap and its fitment tightness.	Check OK	CAAB-2. मुकुंदा लाल आहुति	CAAB-2. मुकुंदा लाल आहुति
6	Check tightness of sub D located on BL.			
7	Check ZPT switch located on pneumatic panel.			
8	Check all earthing points located on equipment.			
C	LIGHTING AND AIRFLOW			
	हेड लाइट, कैब व कोरिडोर लाइट, फ्लैशर लाइट, मार्कर लाइट HEAD LIGHT, CAB & CORIDOOOR LIGHT, FLASHER LIGHT, MARKER LIGHT			
1	Check lighting units for physical damage, tightness of fixing connections, particularly look for signs of overheating or burning. Replace bulbs/tubes, which have failed.			
2	Clean all internal light unit diffusers, bulbs or tubes and reflectors.			
3	Clean the glasses of the headlight lamp and marker light.			
4	Ensure that there is no entry of water through head light lamps.			
5	Check for crack or breakage of the aluminum casing of headlight beams.			
6	Check the proper operation of flasher light, marker light (red & white), headlight, cab lights, disc light, m/c. room light.			
7	Check headlight holder and clean glass & reflector. check tightness of headlight convertor, Ensure sealing			
8	Clean marker light glass and check tightness of connection. Check looseness, flashing in flasher unit.			

Remarks if any:

पर्यवेक्षक के हस्ताक्षर (Signature of JE/SSE)
(Cdn)

क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर / टिप्पणी Sign/ Remarks
A	Master Controller (IC Sch.)			
1	Calibrate the angle transmitter			
2	Grease Camshafts, seats under control handles and other moving parts if stiff to operate or dry of lubricant.			
3	Check that the contacts are operating correctly by the camshaft and adjust if necessary.			
4	Check that the rollers are free to rotate and all wiring is sound and secure. Operate handles and ensure interlock functions correctly.			
5	Ensure that caps have been provided to cover the auxiliary contacts.			
6	Check the absolute value of transmitter.			
7	Check the tightness of the fasteners & cable connection.			
8	Ensure that schematic numbers of various equipments are intact. To be provided in case of deficiency.			
B	SB1 & 2, HB1 & 2 AND FB PANEL / CUBICLE			
1	Check the mounting block of 8.1 and 8.2 contactors by opening side windows and check the main contactor, pre charging contactor foundation bolt tips for looseness and overheating by removing arc-chutes from front side.			
2	Check the condition of capacitors for leakage and check earth fault relay, resistance and discharging resistance for overheating. Check the tightness of all fastener lug, LEM sensor and CTs.			
3	Ensure that the various foundations bolts, body support bolts and supports plates of FB cubicle are intact and tight. Check tightness of cubical doors safety locks.			
4	Ensure tightness of various electrical connections, CBS in SB, HB & FB cubicles.			
5	Check back side of HB cubicle all SB connections for tightness/overheating/cable rubbing.			
6	IC Sch.: a) Clean the various equipments fitted inside the SB, HB & FB cubicle. b) Visual examination of various EPCs & EMCs fitted inside FB cubicle and ensure that there is no crackness of cover cylinder, leakage and they are functioning properly. c) Check the tightness of various PCB cards in central electronics. d) Check the RC input filter circuit for any abnormality and measure the resistance value. e) Take out the arc-chutes of pre-charging contactors for looseness of strips and ensure tightness of its armature locking nut by hand. f) Check the FB cable junction for tightness, cable rubbing and overheating.			

पर्यवेक्षक के द्वारा/Signature of JE/SSE

SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
C	HB CUBICLE :			
1	Check all equipments' fitment, tightness, intactness of base foundation bolts & body support.			
2	Ensure earthing point/shunts of all panels/cubicles.			
3	Check all MCB cable connections & Siemen connector tightness and no overheating.			
4	Check tightness of 80 A & 150 A contactors connection and condition of tips.			
5	Check 1000 V/415 V/110 V transformer connections for overheating and tightness of foundation bolts and checking of fuses for healthy connection.	CHECK OK	CAB-1 - सुनिश्चित की जा रही है	CAB-2 - सुनिश्चित की जा रही है
6	Check tightness and condition of capacitor, LEM sensor below HB panel, earth fault relay & resistance connection, RLC plate, temperature sensor and all diode boxes.			
7	Checking of OCB cable in HB 1 & 2 for overheating cable no.1121, 1122, 1123 (A & B).			
D	SB CUBICLE:			
1	Check fasten lug connected on various equipment. Fitment, tightness.			
2	Check intactness of base foundation bolts & body support. Check tightness of cubical doors safety locks.			
3	Check all EMC connector lug position/layout. It should not be touch with plunger.			
4	Visually check the connections on backside of SB 1 & 2 panel for overheating of WAGO connector etc.			
5	Check tightness of DC-DC converter 24V/48V and Siemen connector for overheating.	CHECK OK	CAB-1 - सुनिश्चित की जा रही है	CAB-2 - सुनिश्चित की जा रही है
6	Visually check all pressure switches, tightness of MCB, MCR relay, no voltage relay connections.			
7	Key interlocking: Check all keys are present & the complete system is operational.			
8	Ensure the healthiness: Visually check all pre/proper functioning of rotating switch 152,154 and 237.1 on its various locations.			
9	Check visually for any abnormality in SB, HB & FB cubicle			
10	Ensure proper functioning of thermostat of central electronics. (IC Sch.)			
E	MAIN ASSEMBLY BOX-1 & BOX-2:			
1	Clean the dust of enclosure using vacuum cleaner.			
2	Check the metallic strip provided for spring action in the contact is intact. Replace the contact if required.			
3	Check the connections for 25, 50 & 70 Sq. mm cables for their tightness. (IC Sch.)			
4	Tightness of knife contact connection (female), 3-phase choke connection, Power contactor connection. (IC Sch.)			

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

SN	कार्यवाही कार्य/निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (Schedule)	कार्यवाही की गयी Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
F	CENTRAL ELECTRONIC RACK			
1	Check visually and manually all cards tightness, locking, all sub-D connection tightness, all optic fibre cable tightness for proper layout. Check tightness of cubical doors safety locks.			
2	Check the operation of all fans for free movements.			
3	Check the tightness of connections of control cards. (IC Sch.)			
G	FIRE DETECTION UNIT			
1	Calibrate the FDU and set voltage in between: Trolex make: 0 to ± 100 Mv Siemens/Cerberus make: 0 to ± 50 mV			
2	Check and clean FDU pipe line by vacuum cleaner. (IC Sch.)			
3	Ensure the intactness / firmness of cable connection of Sicemcouplers of differential amplifiers provided below SR oil pump. (IC Sch.)			

Remarks if any:

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

AUXILIARY MACHINES SCHEDULE

क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
A	Oil circulating pumps (SR & TFP) 1) Visually examine all SR&TFP oil pumps (Four nos.) for any oil leakage / any abnormal sound and take needful action. 2) Check the mechanical support fasteners of all four oil pumps. 3) Check and secure rubbing of SR/TFP Cable.	OK OK OK		
B	During schedule check all Auxiliary Blower and Motors: - 1) Check tightness of foundation bolts of all auxiliary motors. 2) Visual examination / RDPT of impeller of OCB. 3) Check the condition of all flexible hoses connected with various auxiliary blowers and replace, if required. 4) Check tightness of SB and cable connections at terminal box. 5) Ensure that the terminal covers of various auxiliary motors are intact and water tight. Special attention needs to be given to main compressor, OCB, TMB motor cable layout and water tightness of its entry point into the motor terminal. 6) Clean commutator of CPA motor. Check carbon brush and its holding assembly and replace worn out / defective carbon brushes and associated equipments. 7) Check availability of earthing shunt. 8) Check condition of cab fan foundation, secure rubbing of wire, and check freeness of fan blade.	OK OK OK OK OK OK OK OK		
C	IC Sch.: Besides of the above Sch. following attention needs to be given: - 1) Check the electrical connections of all four oil pumps. 2) Check the electrical connections of all auxiliary motors. 3) Greasing of all motors with recommended grease or RR-3 Servo Gem Grease ,6 to 7 Stroke ,15 gm.	OK OK OK		

Remarks if any:

पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE

ट्रैक्शन मोटर शिड्यूल TRACTION MOTOR SCHEDULE

(A) Sch. IA/IB/IC: TM Schedule

क्र.सं. SN	कार्यवाही कार्य / निरीक्षण का विवरण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
1	Examine all traction motors for signs of damage, dents or other defects caused by ballast. Check air outlets are not obstructed in any way.	on		
2	Check traction power cables, speed sensor and temperature sensor cables and ensure that they are not chamfered or damaged in any way.	on		
3	Check Tightness of both end cover bolts of Traction Motor.	on		
4	Check the intactness of the junction box cover and bolt	on		
5	Open TM Junction box at body side and check the tightness of connections	on		
6	Check the condition of bellows and replace if required.	on		

(B) Sch. IC: TM Schedule & Greasing

क्र.सं. SN	कार्यवाही कार्य / का विवरण निरीक्षण / (शिड्यूल) Detail of Work/ Inspection (schedule)	की गयी कार्यवाही Action Taken	टीसीएन का नाम Name of TCN	हस्ताक्षर/ टिप्पणी Sign/ Remarks
1	Check for intactness of Grease nipple on NDE & DE side Lubricate the both end bearings using a grease gun with specified grease and send old grease sample to Lab for testing metal content.	on		
2	Check the condition of bearing by seeing the grease, which comes out from grease inlet. Check the condition of grease too.	on		
3	Send grease sample to Lab for testing metal content, whenever grease available.	on		
4	Check under truck TM cables for any rubbing against metallic body and secure cables properly.	on		
5	If applicable following to be check:	on		
	i) Ensure tightness of all bolts of all Hurth coupling.	on		
	ii) Check oil level of Hutch coupling and send sample of oil to Laboratory.	on		
	iii) Check all TM coupling membrane for crack and oil leakages.	on		
	iv) Clean sleeve and star of Hutch coupling.	on		
	v) Check and replace bolt if found defective treads of bolts of sleeve and star of Hutch coupling.	on		
	vi) Check free movement of Hutch coupling.	on		

3rd. 2024

Sr.	Details of Work / Inspection (Schedule)	Action Taken	Name of TCN	Sign / Remarks
C	HARMONIC FILTER			
1	Examine the roof-mounted resistor for any signs of damage or overheating or presence of foreign materials and clean debris away from the resistor and its insulator	checked	S. S. S. S.	S. S. S. S.
2	Check and ensure the electrical connections and its tightness.			
3	Visually inspect the contact tips of contactors for signs of arcing damage. Repair / replace the defective parts			
4	Visually inspect the capacitor elements inside the cubicle, checking for signs of damage			
5	Check and Record Capacitor Bank Capacitance Each Capacitor ($66.6\mu F \pm 5\%$)			
6	(IC Sch) Blow & Clean the filter resistor and its insulators			
7	(IC Sch) Perform functional checks ensuring the main and Aux. Contacts operate correctly			
D	PROPULSION SYSTEM: TRACTION CONVERTER			
1	Check the cable connection of Siche connectors of differential amplifier provided below SR oil pump			
2	Check the condition of silica gel. If pink replace with dried silicagel			
	IC Sch:			
	a) Clean resonance circuit capacitor.			
	b) Cleaning by Vacuum cleaner			
	c) Clean DC link capacitors by blowing after opening side cover. Check that there is no sign of leakage from the capacitors			
3	d) Clean the isolating blade and spring contact of earthing switch. Lightly lubricate with the specified grease			
	e) Check the tightness of SR electronics PCB			
	f) Ensure sealing of incoming cable gland of control card rack to avoid dust entry			
	g) Check the ventilation fans of traction converters			
E	AUXILIARY CONVERTER 1, 2 & 3			
1	Visually check the connection of choke and transformer for overheating	checked	S. S. S. S.	S. S. S. S.
2	Check the tightness of foundation bolts and side supports for crackness. Check tightness of cubical doors safety lock			
3	Clean all dirt and dust deposit. Cleaning is by means of blowing out bushing off with a non-metallic brush or by rubbing with a cloth			
4	Check the tightness of sicem coupler and earthing point			
5	Check all wirings are secured and insulations are not damaged, burnt or eroded. Visually inspect all components for physical damage.			
6	Auxiliary rectifier & Inverter (CG Module & WRE module): check the security of bolted terminals and mechanical mounting of larger components.			
7	(IC Sch) Check the contacts of all modules and ensure proper tightness			

11/11/2023

F TRACTION CONVERTER (SR)				
1	Examine all electrical equipment of traction converter for signs of dirt, corrosion, damage etc. Remove all dust/dirt deposits from the connection insulators. Check the tightness of foundation supports and side supports for crackness. Check tightness of cubical doors safety locks			
2	Check the main contactor, pre-charging contactor foundation bolt and tips for looseness and overheating by removing archutes. Check and ensure tightness of pre-charging contactor armature locking nut and strips			
3	Check all connected fast on lug, bus bar connection, CTs, all LEM sensor connections, gate unit connections, pre-charging, MUB and its earth fault resistance, DC link and series resonance capacitor for leakage, tightness and overheating	OK	OK	OK
4	Check the connection of earth fault relay, DC link sensor and all the earthing point of SR1, SR2	OK	OK	OK
5	Check BDV of traction converter oil (in GTO based loco), should be 30KV			
6	Carry out DGA of traction converter oil by C&M Lab (in GTO base loco)	check	OK	OK
7	Check the oil level indicator situated on the conservator(Expansion Tank). If the oil is below the minimum mark-top up with the specified oil. Check for any signs of leakage, Range Oil level middle strip +/- 1.5"	check	OK	OK
8	Check for any leakage, loose, missing of screw from oil pipe joint, two flange joints, wire braided pipe, valve set vent plug, stoochi coupling, top bottom oil pipe, back body of valve set	check	OK	OK
9	SR-1 & SR-2 terminal, if difference of inductance between any two phase is < 0.005mH, allow the motor for next schedule			
10	If the value is more than 0.005 mH, measure the inductance of individual TM and if difference between two phase of motor is < 0.015mH, allow the motor for next schedule. If > 0.015mH, remove the motor			
11	Check the cable connection of Siche connectors of differential amplifier provided below SR Oil pump.			
12	Check ventilation fan of Traction converter.			


 पर्यवेक्षक के हस्ताक्षर Signature of JE/SSE